Project discussion for telescopic belt conveyor with Nihva team.
Date 16-09-2020

ATS Conveyors India Pvt. Ltd. NIHVA Nihva Technologies Pvt. Ltd.

Present from ATS
Mr Sambhaji Patil
Mr Sunil Karhekar
Mr Sanjay Nayak
Mr Ravi Khule

Present from Nihva
Mr Vijay tarak
Mr Shialendra Saindane

16/9/2020

Sl No	Description	Required	Nihva Comment
1	Weight Of The Box/Bags/tin to handle	30 Kg	30 Kg
2	Design Capacity	50 Kg/mtr	50 Kg/mtr
3	Width of Belt	600 mm	500 mm(Available belt width)
4	Height	900 mm	900 mm with height adjustment
5	Type Of Belt	Oil Registance Food grade belt required	Oil Registance Food grade belt required (Forbo make)
6	Belt Speed	33 mtr/min & Variable	33 mtr/min with Vfd
7	Number of deck	As per design	As per design
8	Length Of Conveyor	FIXED : 4000 mm TELESCOPIC : 8200 mm TOTAL : 12200 mm	FIXED : 4000 mm TELESCOPIC : 8200 mm TOTAL : 12200 mm
9	Motor Rating	5 HP for belt & 3 HP for Boom	5 HP for belt & 3 HP for Boom (will be defined during detailing)
10	VFD		suitable for motor rating
11	Motor make	SEW	SEW with encoder
12	Drive make	Siemens	Siemens
13	Belt make	Forbo	Forbo
14	MOC (FRAME):	MS Powder coated	MS Powder coated
	Features		
1	All Pinch points & Moving parts covered.	Yes	OK
2	PLC Considered (SIMATIC S7-1200, CPU 1214C)	Yes	OK
3	Fixed Remote in front.	Yes	OK(Fixed wired pendant)
4	Emergency Switch.	Yes	OK
5	Telescopic Boom Lockable and Hold to Run Operation.	Yes	can be stopped or run at/from any position after pressing button
6	Anti-Pin Bar Mechanism (if it touches the operator, Telescopic stops there, then starts after resetting from main panel).	Yes	OK
7	All Booms are Covered from Below	Yes	OK
8	Sensors in the front boom to stop if an operator comes too close to the system.	Yes	Safety position sensor at front for operator safety.
9	Belt Damage Protection System.	Yes	Nihva will take care of belt damage protection in design.
10	Brushes at openings from where telescopic booms come out.	Yes	Ok
11	Tower Lamp with Hooter to indicate start of conveyor Belt & Boom.	Yes	OK
12	Variable Speed Belt @ 30mtr/min & Variable Boom Speed @ 5mtr/min.	Variable Speed Belt @ 33 mtr/min & Variable Boom Speed @ 10mtr/min.	Ok
13	Sensor to stop conveyors at Loading & Unloading end if operator is not there to pick the product	Yes	OK
14	Hydraulics for tilting mechanism.	Yes	OK
15	Freight to be considered (Kolkata site)	Yes	Yes
16	Installation & Commissioning	Yes	OK
	Pricing	**First price including I&C INR 8,45,385**	**Final price including I&C** INR 8,25,000/- 8.25 lacs
	Payment terms	10% Advance, 70% within 30 days of material receipt, 10% against PBG, 10% after successful Installation & Handing Over	10% advance 10% against DAP 70% against delivery 10% against I&C
	Dispatch	In case 13 sets order-12 weeks	ok
		In case 10 sets order-11 weeks	ok
		1 set to be delivered in 8 weeks from the date of order confirmation/LOI	ok

16/9/2020