RETRACTABLE ROOF POWDER COATING CHECK LIST (R1)

NIHVA Technologies Pvt. Ltd. | We Make Possible

PROJECT NAME: NTPL -156 LOCATION: Chikhali DATE: 23/05/23

SUPPLIER NAME: Absolute Coat.

Sr no	Activity	QC Comments	Accepted/Rejected
1	Check RAL Code as per client requirement.	RAL9010	Accepted
2	Check asthetically surface of material.	Ok	Accepted
3	DFT Test	50-90 Micron	Accepted
4	Scratch/Cross cut Test	Not available at supplier	—
5	Check the Inner dimension of each assembled profile after powder coating and heating.	—	—
6	Check the packing of all profile after powder coating.	ok	Accepted
7	Warrenty certificate of powder coating.	—	—
8	Check the 7 tank cleaning process.	ok	Accepted
	Qc Member:	Rohit Pawar	
	Signature:		