NIHVA	NIHVA TECHNOLOGIES PVT.LTD, PUNE **Projects: -** Ikea India Pvt. Ltd	**Work method statement No.: -** **Activity:** - Installation of Scissor lift	**FORMAT NO.:-** **ISSUE NO./DATE:-** **REV.NO./DATE:-**

	WORK METHOD STATEMENT FOR INSTALLATION OF SCISSOR LIFT :
	Work Methodology
1	Measurement of pit of Scissor Lift
2	Arranging and checking of hardware and power tools/Hand tools at site
3	Checking the lifting Arrangement like Hydra / crane
4	Shifting of Scissor Lift material at installation place near to Scissor pit
5	Arranging of 3 phase and 1 phase power supply
6	Unpacking of material (Scissor Lift) & Checking of material and hardware
7	Check the floor level (pit depth) as per requirement.
8	If pit not ok rectify (chipping floor) the pit as per require depth.
9	Lift the Scissor Lift with the help of crane / hydra place in to pit frame
10	Lift the top side of Scissor Lift by hydra & insert mechanical stopper to bottom roller frame.
11	Give shim (packing) to Scissor base frame & recheck top frame match to floor level.
12	Anchoring the base frame with the help of hammer drilling machine.
13	Installed the power pack outside nearby scissor lift & control panel (wire with conduit pipe, cable tie fixing)
14	Take operational trail, check hydraulic & recheck top frame floor level.
15	Touch by paint to scratch portion.
16	Checking of Scissor Lift operation & rectification if any.
17	After final Testing recheck rout cables / Hoses properly and cable tie all the lose wires
18	Gives operational & service training to concern people
19	Handover to user with user manuals

Prepared by NIHVA		Reviewed by IKEA India		Approved by Ikea India	
EHS/Engineer Name	sign	EHS dept.	sign	EHS Dept	sign