NIHVA
NIHVA Technologies Pvt. Ltd.

PRE DISPATCH INSPECTION REPORT

Format no.: NIHVA- QA-F-07	
Rev. no.: 00	
Rev date:	
Date of origin: 01.01.2017	

Client Name- Ferrero India | **Drawing no.-**NIHVA/24-25/00xx | **Report No- FI 01**

Project Name- VERTICAL SECTIONAL DOOR - VL | **Location-** NIHVA SHOP | **Date-19-07-2024**

Product Name- VERTICAL SECTIONAL DOOR - VL | **Qty-**01 NOS

Sr.No	Part Name	Parameter	Specification	Qty per Product	Observation		Remark
					1	2	
1	Dimension CW	Width	2700	11	2700	2700	Accepted
2	Dimension CH	Height	6000	2	6000	6000	Accepted
3	Total Height	Height	12400	2	12500	12500	Accepted
4	Puf Panel thickness	thickness	42 mm	11	42	42	Accepted
5	Midle Hinges	As per BOM	As per drg	20	20 nos	----	Accepted
6	Side hinges	As per BOM	As per drg	22	22 nos	----	Accepted
7	Shaft tube length	2250	2250	2	2250	2250	Accepted
8	Spring winding	Diameter & Number of windings	d=9mm,85 windings	2	d=9mm,85 windings	d=9mm,85 windings	Accepted
9	Stopper	As per BOM	Visual	2	OK	OK	Accepted
10	Manual rope	As per BOM	Visual	2	OK	OK	Accepted
11	Vision Panel	As per BOM	Visual	2	OK	OK	Accepted
12	Handle for lifting	As per BOM	Visual	1	OK	----	Accepted
14	Rope	As per BOM	12 mm white	1	12 mm off white		Accepted

Remark- All Material Are visually & dimensionally found ok

Inspected By- Sumit Jadhav

Approved By- Bhimappa Bhandargal