WORK ORDER

NIHVA
NIHVA TECHNOLOGIES PVT. LTD.

Client:	
Reward Constructions Pvt Ltd	
Address:	
Prabhi 768/1 , Opp PYC Gymkhana , Pune -411004	

PO Number:	RCPL/PO MMBPL 89	**W. O. No-**	SO/21-22/0092
PO Dated :	04.09.2021	**W. O. Date**	04.09.2021
PO Received Date:	04.09.2021	**Sales Co ordinator**	Shailesh
Ref. Quotation:	SQA.21.22.0204 R	**Front Sales Person**	VT

Dispatch Address:

Reward Constructions Pvt Ltd Modulex Modular Buildings Pvt Ltd , A 82 Indapur Industrial Estate , Near Loni Devkar MSEB Substations,Indapur

A Technical Terms:

Sr. No	Description of Goods	Technical Details	UOM	Qty.	Supply Rate	Installation Rate	Total Amount	Dwg. Approval Status
1	Motorized Single Skin Rolling Shutter with Grill - Indirect Drive Size : W 7000 mm X H 7000 mm	Description: Motorised Rolling Shutter with MS Slats with thickness of 1 mm. Mounting Location area : Inside area / Outside area Mounting Surface: Side Brackets: Optional = On Concrete /Steel & Side Curtain Panel: The panel made of 1.0mm thick MS. Curtain panel size: 75mm wide Curtain Profile: Curved with 1000mm Grill Bottom Profile: M. S. Plate 100 mm x 2.5 mm thick with angle stiffener Side Guide Profile: M.S." U" Shaped profile Roller Shaft: M.S. Tubular Pipe with Flange & machined shaft at the ends Pipe Día -100 to 300 mm as per w x h Side Brackets: MS Plate 3 mm to 10 mm thick, as per the opening dimension. Hood Cover: Made of GI Sheet Thickness 0.9 mm. Surface finish: 2 Coats (each coat of 35 microns DFT) of EPOXY polyamide-based enamel finish of approved color and make over a Coat (each one coat 25 microns DFT) of EPOXY polyamide based red oxide zinc phosphate primer Drive Unit & Mounting Type: Electric Motor - Indirect Mounting - Sprocket chain arrangement – IP54 Protection	Nos	4		Included	-	Pending
2	Motorized Single Skin Rolling Shutter - Indirect Drive Size : W 5000 mm X H 6000 mm	Description: Motorised Rolling Shutter with MS Slats with thickness of 1 mm. Mounting Location area : Inside area / Outside area Mounting Surface: Side Brackets: Optional = On Concrete /Steel & Side Curtain Panel: The panel made of 1.0mm thick MS. Curtain panel size: 75mm wide Curtain Profile: Curved Bottom Profile: M. S. Plate 100 mm x 2.5 mm thick with angle stiffener Side Guide Profile: M.S." U" Shaped profile Roller Shaft: M.S. Tubular Pipe with Flange & machined shaft at the ends Pipe Día -100 to 300 mm as per w x h Side Brackets: MS Plate 3 mm to 10 mm thick, as per the opening dimension. Hood Cover: Made of GI Sheet Thickness 0.9 mm. Surface finish: 2 Coats (each coat of 35 microns DFT) of EPOXY polyamide-based enamel finish of approved color and make over a Coat (each one coat 25 microns DFT) of EPOXY polyamide based red oxide zinc phosphate primer Drive Unit & Mounting Type: Electric Motor - Indirect Mounting - Sprocket chain arrangement – IP54 Protection	Nos	12		Included	-	Pending
3	Fire door Size : W 1000 mm X H 2500 mm	Door Size -1000 mm X 2500 mm Insulation -Honeycomb/Rockwool Frame & shutter material -GI Frame & shutter finish -Powder Coating Vision Panel -(200 x 300) 6 mm thick Glass for fire rated Door Trim Bar -External Trim Bar Lock -Lock with 70mm With Lever Handle	Nos	6		Included	-	Pending
						Total	-	

Non standard items/extra requirement, if any:

B Commerical Terms:

1	Payment Terms:	70% Advance along with PO, 25% before dispatch and balance and 5% after installation .		
2A	Delivery Date as per PO:	8-9 weeks from date of confirm P.O	2B. Required Delivery Date:	
3A	Transportation Scope:	CLIENT	3B. Transportation Charges:	
4	P&F Charges:	NIL		
5A	Loading Scope:	NIHVA	5B. Loading Charges:	
6A	Unloading Scope:	CLIENT	6B. Unloading Charges:	
7A	Lifting Equipments Scope:	CLIENT	7B. Available Lifting Equipments:	
8	Warranty:	12 months from the date of supply.		
9A	Height arrangement Scope:	CLIENT	9B. Available Equipments for working at Site:	
10	Electricity Supply:	CLIENT		
11	GST:	As Applicable		
12A	Installation Scope:	NIHVA	12B. Installation required date:	
13	Mode of import:	NA		
14	HSS:	No		
15	Documentation Required:	Standard Handover Documents		
16A	Total site visits required:		16B. Site visit charges:	

Certified that the above work order finalised in presence of:

AGM	SALES		Operation	PROJECT	DESIGN	Date & Time
A.K.	V.T		S.B	S.M.	G.P	