WORK ORDER

Client
Tenneco Clean Air India Private Limited
Address:
Gat no. - G6, Phase - III, Chakan MIDC Kuruli, Khed taluka, Maharashtra 410501

PO Number:		4502242388	W. O. no-	SO/20-21/067
PO Dated :		30-Nov-20	W. O. Date	04-Dec-20
PO Received Date:		02-Dec-20	Sales Co ordinator	Shailesh
Ref. Quotation:		SQT.20.21.0047	Front Sales Person	Arjun

Contact Details		Billing Address:	Dispatch Address:
Contact Person:	Mr. Abhijit Ghodekar Mr. Digambar Parkhi	Gat no. - G6 Phase - III,Chakan MIDC Kuruli, Khed taluka, Maharashtra 410501	Gat no. - G6 Phase - III,Chakan MIDC Kuruli, Khed taluka, Maharashtra 410501
Email ID:	AGhodekar@Tenneco.com		
Mobile:	Mr. Abhijit Ghodekar - 7620223665		

Sr. No	Description of Goods	Technical Details	UOM	Qty.	Supply	Installation	Amount	Dwg. Approval
1	**Albany make Machine protection door RP 300**	**Size : (W)1800 x (H)2000 mm**	**NOS**	**1**		**Included in supply price**	-	**Pending**
			Total	**1**			-	

Sr. No	Description	Specification
1	Size	Size : (W)1800 x (H)2000 mm
2	Qty	1 No`s
3	Door version:	Vertical Rapid Roller Door for machine protection. RP300
4	Side Frames:	Aluminum anodized two parts, to have easy access to switches and service.
5	Door blade:	Rolltex Plus Curtain with RAL Blue 5002
6	Bottom beam	Aluminium anodized.
7	Drive unit:	Drive unit IP 55, either RH or LH as an option, with control cable (standard length = height of door)
8	Opening / closing speed:	Approx. max. 2,4 / 1,7 m/s
9	Control system:	MCC Vector Control
10	MCC Type	Standard version
11	MCC Display type	Display delivered separately, not mounted
12	Control system position	Right
12	Motor Position	Right
12	Power suppy:	3/(N)/PE 230/380/400/415 V, 50 Hz
13	Safety features:	Pre running photocell at the bottom profile
14	Photocell	with photocell
15	Safety limit switch:	1 Schmersal safety limit switch PL e EN ISO 13849-1, SIL 3 EN 62061 on drive side integrated in the side frame to save space.
16	Window Type	700 x 500 mm Anti UV Type
17	Window Qty	1 No
18	Motor and Hood Cover	In ASSA ABLOY Scope

A) Commerical Terms

1)	**Payment Terms:**	50% Advance, 50% After GRN+Tax
2)	**Delivery Date as per PO:**	First Week of March - 2021
3)	**Transportation:**	Client
4)	**P&F Charges:**	NIL
5)	**Loading:**	NIHVA
6)	**Unloading:**	Client
7)	**Lifting Equipments:**	Client
8)	**Warranty:**	12 Months from date of Supply
9)	**Height arrangement:**	Client
10)	**Electricity Supply:**	Client
11)	**GST:**	18% Extra
12)	**Installation Scope:**	NIHVA
13)	**Mode of import:**	by Sea
14)	**HSS:**	High Sea Sale
15)	**Documentation Required:**	High Sea Sale documents

Certified that the above work order finalised in presence of:

AGM	SALES	PROJECT	PPC	DESIGN	Date & Time
APK	A. P.		S.B.		