NIHVA
NIHVA Technologies Pvt. Ltd.

PRE DISPATCH INSPECTION REPORT

Format no.: NIHVA- QA-F-07	
Rev. no.: 00	
Rev date:	
Date of origin: 01.01.2017	

Client Name- AL RAHA AUTOMATIC DOORS L.L.C. | **Report No--**SO/23-24/066

Project Name- NTPL- | **Location-** NIHVA MANUFACTURING UNIT | **Date-25-02-2024**

Product Name- PIT MOUNTED HYDRAULIC SCISSOR LIFT | **Qty-**01 NOS

Sr.No	Part Name	Drawing no.	Specification	Qty per Product	Observation			Instrument used	Remark
					1	2	3		
1	Capacity		3000 Kg	1	OK			_	Accepted
2	Platform length		3000 ± 8	1	2999	_	_	Steel tape	Accepted
3	Platform width		2000 ± 6	1	1999	_	_	Steel tape	Accepted
4	Railing length outer		3000 ± 8	2	2999	2993	_	Steel tape	Accepted
5	Railing Height		900 ± 4	1	901	_	_	Steel tape	Accepted
6	Close Height		600 ± 8	1	592	_	_	Steel tape	Accepted
7	Lift Height		1300 ± 6	1	1303	_	_	Steel tape	Accepted
8	Total Height		1900 ± 6	1	1895	_	_	Steel tape	Accepted
9	Overall Height		2800 ± 8	1	2796	_	_	Steel tape	Accepted
10	Powerpack with control panel		3HP,3PH AC powerpack with control panel	1	OK	_	_	Visual	Accepted
11	Pendent Box		Mounted on railing	1	OK	_	_	Visual	Accepted
12	Visual		Free from dent and damage		OK	_	_	Visual	Accepted
13	Paint for Scissor lift		RAL 5010 (Blue)		OK	_	_	Visual	Accepted
14	Paint for railing		RAL-1003 (Yellow)		OK	_	_	Visual	Accepted
15	Load Test		3000 kg		OK	_	_	Visual	Accepted

Remark- All Material Are visually & dimensionally found ok

Note-1)All dimensions are in mm 2) Tolerance used as per DIN ISO 2768 - mk

Checked by

NIHVA TECHNOLOGIES PVT. LTD. PUNE

Approved by

Observations of Scissor lift

		specification	Observed	Remark
1	Railing	Two side removable & one side fixed	Required railing modification	Not OK
2	Split pin for Arm bolt		Not given must required	Not OK
3	Hose burst valve		Not given must required	Not OK
4	Zebra line		Please confirm	Not OK
5	Motor	3 phase, 3HP Target make	3 phase, 3HP Siemens make	Not OK
6	Limit switch	Jai Balaji make	IDEAL make	Not OK
7	Cylinder details required			
8	Intermediate support full welding			NOT OK
9	Required touch up			NOT OK
10	Gear pump	Not mentioned	Dowty	
11	Oil level gauge	Not mentioned	Hydroline	
12	Filler breather make	Not mentioned	Hydroline	
13	Pressure switch make	Not mentioned	Polyhydron	
14	Manifold block make	Not mentioned	Robust	
15	Solenoid valve make	Not mentioned	Robust	
16	Flow control valve make	Not mentioned	Polyhydron	
17	Hose pipe make & length	Not mentioned	Parker & 5 m	
18	Pressure relief valve make	Not mentioned	Polyhydron	
19	Pressure gauge isolater make	Not mentioned	Mass	
20	Push Button make	Teknic	Teknic	OK
21	Fore more details see photos	Not mentioned		