WORK ORDER

Client:	
SCON Projects Pvt Ltd	
Address:	
"SAMARTH HOUSE", S No. 116, Hissa No 3/1,3/3,3/10, Pune - Bangalore Highway, Near Shell	

PO Number:	IPL-PO-HO-	**W. O. No-**	SO/21-22/0127
PO Dated :	10-02-22	**W. O. Date**	11-02-22
PO Received Date:	11-02-22	**Sales Co ordinator**	Shailesh
Ref. Quotation:	SQT.21.22.0261	**Front Sales Person**	shrikant

Contact Details	
Contact Person:	
Email ID of	
Mobile No:	

Dispatch Address Address:

Isovolta (India) Pvt. Ltd. @ Nashik
Samarth Construction
E-80, Additional Ambad MIDC Area, Ambad,
Nashik-10, Nashik, Maharashtra (India) -

A Technical Terms:

Sr. No	Description of Goods	Technical Details	UOM	Qty.	Supply Rate	Installation Rate	Total Amount	Dwg. Approval Status
1	MS Rolling Shutter Gear Operated Size - 4000 X 3400 mm. With Perforated Slat .	Description : Gear Operated Rolling Shutter with GI slats with thickness of 1 mm. Mounting Location area : Inside area / Outside area Mounting Surface : Side Brackets: Optional = On Concrete Curtain Panel : The panel made of 1.0 mm thick GI. Curtain panel size : 75mm wide Curtain Profile : Curved with 600 mm perforated Slat at height of 1200 mm from Bottom. Bottom Profile : M. S. Plate 100 mm x 2.5 mm thick with angle stiffener Side Guide Profile : M.S." T" Shaped profile 65 mm -150 mm x 3 mm thick. Roller Shaft : M.S. Tubular Pipe with Flange & machined shaft at the ends Pipe Día -100 to 300 mm as per w x h Hood Cover : Made of GI Sheet Thickness 0.9 mm. Surface finish : 2 Coats (each coat of 35 microns DFT) of EPOXY polyamide-based enamel finish of approved color and make over a Coat (each one coat 25 microns DFT) of EPOXY polyamide based red oxide zinc phosphate primer Operation : Gear Assembly.	Nos	1		0		Pending
2	MS Rolling Shutter Gear Operated Size - 4000 X 3700 mm. With Perforated Slat .		Nos	1		0		Pending
		Total						

Non standard items/extra requirement, if any:

B Commerical Terms:

1	**Payment Terms:**	Credit Period 30 days.		
2A	**Delivery Date as per PO:**	Within 12 Days from Drawing Approval	**2B. Required Delivery Date:**	
3A	**Transportation Scope:**	Extra at Actual.	**3B. Transportation Charges:**	
4	**P&F Charges:**	NIL		
5A	**Loading Scope:**	NIHVA Scope	**5B. Loading Charges:**	
6A	**Unloading Scope:**	Client Scope	**6B. Unloading Charges:**	
7A	**Lifting Equipments Scope:**	Client Scope	**7B. Available Lifting Equipments:**	
8	**Warranty:**	As per 12 Months Purchase Order Date.		
9A	**Height arrangement Scope:**	Client Scope	**9B. Available Equipments for**	
10	**Electricity Supply:**	Client Scope		
11	**GST:**	18%		
12A	**Installation Scope:**	NIHVA Scope	**12B. Installation required date:**	
13	**Mode of import:**	NA		
14	**HSS:**	NO		
15	**Documentation Required:**	Standard Handover Documents		
16A	**Total site visits required:**		**16B. Site visit charges:**	

Certified that the above work order finalised in presence of:

GM	AGM	SALES		Operation	PROJECT	DESIGN	Date & Time
VT	AK	SB		KP	SM	GP	