WORK ORDER

NIHVA

Client:		PO Number:	4601242979	W. O. No-	SO/23-24/023
BHARAT FORGE LIMITED		PO Dated :	26.06.2023	W. O. Date	27.06.2023
Address:		PO Received Date	26.06.2023	Sales Co ordinator	Shailesh
MUNDHWA,PUNE,CANTONMENT, PUNE 411 036		Ref. Quotation:	SQT 23 24 0060R2	Front Sales Person	Santosh Shinde

Dispatch Address:

BHARAT FORGE LIMITED
MUNDHWA,PUNE,CANTONMENT,
PUNE-411 036

A Technical Terms:

Sr. No	Description of Goods	UOM	Qty.	Supply Rate	Installation Rate	Total Amount	Dwg. Approval Status
1	Automatic Boom Barrier - 6 Mtr & RFID long range Reader 5 Mtr Minimum	No	1			0	Pending
					Total	0	

Non standard items/extra requirement, if any: Required user manual and test certificates

B	Commerical Terms:			
1	Payment Terms:	Payment 100% against material delivery within 15 days		
2A	Delivery Date as per PO:	26.07.2023	2B. Required Delivery Date:	
3A	Transportation Scope:	In NIHVA Scope	3B. Transportation Charges:	
4	P&F Charges:	NIL		
5A	Loading Scope:	In NIHVA Scope	5B. Loading Charges:	
6A	Unloading Scope:	In CLIENT Scope	6B. Unloading Charges:	
7A	Lifting equipments Scope:	In CLIENT Scope	7B. Available Lifting Equipments:	
8	Warranty:	12 months from the date of supply		
9A	Height arrangement Scope:	In CLIENT Scope	9B. Available Equipments for working at Site:	
10	Electricity Supply:	In CLIENT Scope		
11	GST	18%		
12A	Installation Scope:	In NIHVA Scope	12B. Installation required date:	
13	Mode of import:	NA		
14	HSN:	NA		
15	Documentation Required:	Standard Handover Documents		
16A	Total site visits required:	one site visit required before installation	16B. Site visit charges:	

Certified that the above work order finalised in presence of:

GM	AGM	SALES	Operation	PROJECT	DESIGN	Date & Time
Mr. Ameet Kurhade			Mr. Kiran M			29.06.2023

Technical Specifications

Automatic DC DRIVE High Speed Boom Barrier
1) 6 meter Alluminium Boom
2) Opening closing time 1-2 sec
3) Power Supply 270 V
4) IP55 Ingress Protection rate Operating Temp 10 to +60 C
5) 24V DC Operating Voltage with 2hours power Backup — Not Available
6) Remote 2 qty
7) Industrial manual Button 1 set
8) Duty Cycle 100%
9) UHF Reader Long Range 5 Mtr 2 Nos — Not Available-2Nos
10) SMPS 12V 2.5A for UHF Reader 2 Nos — Not Available-2Nos
11) UHF Reader Stand Metalic sheet 2 Nos
12) UHF Sticker Tag AT ACTUAL AS PER VIHICLE COUNT 6 Nos
13) 8 Port Giga Switch for Network 1 No
14) RADAR Sensor 1 No
15) SMPS 12V 2.5A for RADAR Sensor 1 No
16) 2 Door Controller 1 No
17) SMPS 12V 5A for Controller - 1 No
18) Resting Stand for Boom 1 No

Quality Remarks –
1. 24DC operating voltage with 2hrs backup not available.
2. SMPS 12V – 2.5A for UHF Reader not available.
3. UHF Reader stand not available.
4. SMPS 12V - for controller -

All material is available for dispatch

Project Remarks –

Quality – Rohit Rawat — 12/07/2023

Manufacturing Vijay Chavan

Store Ganesh Bandal — Inspection pending

Project Sandeep M.

PPC — 19/07/23