NIHVA
NIHVA Technologies Pvt. Ltd.

Date: 27-07-2018

Preventive maintenance schedule

Product: Dock Levelers

The details of dock levelers supplied to M/s IKEA India Pvt. Ltd, Pune are:

Sr No	Size (mm)	Quantity (nos)	Sr No	Supply Date
1	2200 X 2450 X 550	3	NDL 72 to NDL 74	Jun-18
2	2201 X 2450 X 550	2	NDL 75 TO NDL 76	Jun-18
3	2202 X 2450 X 550	2	NDL 77 TO NDL 78	Jun-18
4	2203 X 2450 X 550	4	NDL 79 TO NDL 82	Jun-18
5	2204 X 2450 X 550	3	NDL 83 TO NDL 85	Jul-18
6	2205 X 2450 X 550	4	NDL 86 TO NDL 89	Jul-18
	Total =	18		

Preventive maintenance visit schedule:

Visits	Visit 01				Visit 02				Visit 03			
Year	2018				2018-2019				2019			
Month	July	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun
Visit weeks	Last week of Oct'18				Last week of Feb'19				Last week of Jun'19			

1. In case of emergency brake down, NIHVA will attend the Dock leveler fault at free of cost for 03 emergency visits/Services (apart from 03 annual visits) beyond which labour charges will be applicable for any other additional visits.
2. All necessary arrangements like Crane, Forklift and any movement & lifting of material will be Undertaken by IKEA India Pvt. Ltd.
3. The above terms do not apply to the products which shall have been installed, altered, or repaired by any person not expressly authorized in writing for by Nihva.

Service Availability

1. Coverage parameters specific to the service(s) covered are as follows:
2. Telephone support: 9:00 A.M. to 6:00 P.M. Monday - Saturday
3. Calls received out of office hours will be forwarded to a mobile phone and best efforts will be made to answer / action the call.
4. Email support: Monitored 9:00 A.M. to 6:00 P.M. Monday - Saturday
5. Emails received outside of office hours will be collected, however no action can be guaranteed until the next working day
6. Onsite assistance guaranteed within 48 hours during the business week.

Escalation chart to report a problem:

Sr No	Representative	Dept	Contact	
			Mob.	e-mail
1	Mrs. Jyoti Sakhare	Service	7410195333	service@nihva.com
2	Mr. Pradeep Basan	Service	9168938333	servicesupport@nihva.com
3	Mr. Arjun Patil	Sales	8551096333	Arjun.patil@nihva.com
4	Mr. Vikrant Jadhav	PPC	8551008333	projectsupport@nihva.com
5	Mr. Amit Kurhade	A.G.M.	9588465831	purchase@nihva.com
6	Mr. Rajan Dange	G.M.	8551098333	rajan.dange@nihva.com

Preventive maintenance of Dock Leveler – Scope of work includes:

Sr. No	INSPECTION POINTS	DESCRIPTION	YES	NO	NA
1	Lip Hinges	Inspect Lip hinges for cracks and damage.			
2	Platform Condition	Inspect all deck supports for cracks and damage			
3	Rear Hinges	Inspect rear hinges for cracks and damage.			
4	Pit inspection	Inspect pit area and curb steel for damage.			
5	Safety maintenance stopper	Check for the safety maintenance stopper			
6	Dock Bumper	Check for missing or damaged dock bumpers mounted on dock face			
7	Platform Cylinder	Inspect lifting Platform hydraulic cylinder for damage and leakage			
8	Lip Cylinder	Inspect lifting Lip hydraulic cylinder for damage and leakage			
9	Other damage or missing parts	Inspect for damaged or missing parts, bent parts, cracks, Etc.			
10	Push Button	Operating push button are working properly			
12	Power pack inspection	Check the leakage and operation of Power pack			
13	Oil Level	Check the oil level			

For NIHVA Technologies Pvt. Ltd.

Authorized Signatory