NIHVA NIHVA Technologies Pvt. Ltd.	PRE DISPATCH INSPECTION REPORT	Format no.: NIHVA- QA-F-07 Rev. no.: 00 Rev date: Date of origin: 01.01.2017

Client Name- Starbase Assets LLP								**Report No--**SO/23-24/071	
Project Name- NTPL-220			**Location-** NIHVA MANUFACTURING UNIT					**Date-11-04-2024**	
Product Name- Hydraulic Dock leveller						**Qty-**02 NOS			
Sr.No	**Part Name**		**Specification**	**Qty per Product**	**Observation**			**Instrument used**	**Remark**
					1	2	3		
1	Capacity		6000 Kg		OK	OK	_	Steel tape	Accepted
2	Close Height		480 ± 4		490	490	_	Steel tape	Conditionaly accepted
3	Total Height		1250 ± 6		1215	1215	_	Steel tape	conditionaly accepted
4	Platform length		3000 ± 8		3000	3000	_	Steel tape	Accepted
5	Platform width		2500 ± 8		2500	2500	_	Steel tape	Accepted
6	Chequered plate Thickness		5 ± 0.5		6	6	_	Steel tape	Conditionaly accepted
7	Lip length		2500 ± 8		2500	2500	_	Steel tape	Accepted
8	Lip width		400 ± 2.5		399	399	_	Steel tape	Accepted
9	Cylinder Closed length		634 ± 4		640	640	_	Steel tape	Conditionaly accepted
10	Cylinder opened length		1060 ± 6	1	1050	1050	_	Visual	Conditionaly accepted

Remark- All Material Are visually & dimensionally found ok

Note-1)All dimensions are in mm 2) Tolerance used as per DIN ISO 2768 - mk

Checked by: Maruti Yamgar

Approved by: Amit Kurhade

NIHVA TECHNOLOGIES PVT. LTD. PUNE