Unique Safe Techno Co., Pune

Report of Examination of Pressure Vessels/Plants

NIHVA TECHNOLOGIES PVT LTD

187, G-BLOCK, MIDC, THERMAX CHOWK, MIDC, PUNE 411019

Kind Atten. Mr. Annasaheb Tithe

Contact No. 9145712628

Summary Report

US No.	Description of Pressure Vessels	Name & Address of Maker	Nature of Process in which PV is used	Date of Constr.	Thickness of Walls by Maker	Date on which it 1st taken into use	S.W.P. recomm-ended by maker	Date of Last Exam.	Int. Exam.	Hyd. Exam.	Ult. Test	Whether Lagging Removed	Examination carried out. Ext. Exam.	Int. Exam.	Hyd. Test	Ult. Test	Condition of Vessel	Pipe	Pressure Gauge	Safety Valve	Stop Valve	Red. Valve	Add. Safety Valve	Other Observ. Condit.of PV / Plant	Date of Exam.	NEXT EXAM. DUE ON
1	1. Air Compressor Tank, Cap. 500 Ltrs., Sr./Id No. 072, AR-01, Loca. Work Shop	KND	For Storing and supply of comp. air	12-12-2019	Shell -5.0 mm, Head - 4.9 mm	12-12-2019	07 Kg/cm2	Record not available.	Inaccessible.	Record not available.	Record not available.	No Lagging.	Good.	Inaccessible.	Not done.	Head- 5.0, 5.0 mm, Shell- 4.9, 5.0 mm	Good.	Okay.	Okay.	Okay.	Nil.	Nil.	Nil.	At the time of examination/test was found okay and satisfactory. Shall be properly maintained in safe working condition.	24-11-2023	23-05-2024
2	2. Air Compressor Tank, Cap. 500 Ltrs., Sr./Id No. AR-02, Loca. Work Shop	Aeris Vibrant Air Solution	For Storing and supply of comp. air	12-12-2019	Shell -5.0 mm, Head - 4.9 mm	12-12-2019	07 Kg/cm2	Record not available.	Inaccessible.	Record not available.	Record not available.	No Lagging.	Good.	Inaccessible.	Not done.	Head- 4.9, 5.0 mm, Shell- 5.0, 5.0 mm	Good.	Okay.	Okay.	Okay.	Nil.	Nil.	Nil.	At the time of examination/test was found okay and satisfactory. Shall be properly maintained in safe working condition.	24-11-2023	23-05-2024

Not Regularly check the above equipment and all its safety devices for its proper functioning and safe operation & favourable weather condition before using. Operation, maintenance & safety of above equipment are in occupier/factory manager scope. Follow manufacturer's

Observation and Recommendation of Above Pressure Vessels

1 Daily regularly drain water from Air Receiver Tank
2 Regularly check up Pressure Gauge and Safety Valve for its proper working.
3 Equipment should be operated at safe working condition.
4 Each Pressure Vessel shall be Identify with Vessel name, Capacity, Sr./Id number, Safe Working Pressure, Examiantion Done on & Due on.

Recommendation of Pressure Vessels/Plant as per rule 65 :-

1 Every Pressure Vessels shall be properly maintained / operated in safe working conditon.
2 Every Pressure Vessels shall be regularly check-up Pressure Gauge and Safety Valve for its proper working condition.
3 Every Pressure Vessels shall be properly foundation/stands with anchor fastening fitting.
4 Shall be drain water regularly from Air Pressure Vessels.
5 a suitable Safety Valve or other effective device conventiently located to ensure that the maximum safe working pressure of the vessel shall not be exceeded at any time.
6 a suitable Pressure Gauge with dial range not less than 1.5 time and not exceeding twice the maximum safe working pressure, easily visible and designed to show, at all times, the correct internal pressure in kilograms per square centifmetre and marked with prominenet Red
7 a suitabel drain cock or valve or a plug at the lowest part of a pressure vessels so as to ensure effective draining of liquid that may be collected in the pressure vessels.
8 Every Pressure Gauge, Stop Valve, Nipple and Glovbe valve shall be mounted at a height not more than 1.5 mtrs from the working level.
9 suitable pressure guages shall be provided close to the reducing valve to show the high pressure and reduced pressure.
10 Suitable pressure guages shall be provided close to the reducing valve to show the high pressure and reduced pressure.
11 Shall be identify every Pressure Vessels i.e. Name, Capacity, Identification number, maker, safe working pressure, first use date, examination done and due on, also maintain in your register.
12 Every Pressure Vessels / Plant in service shall be examned by Competent Person :-
(a) Externally once in every period of Six months. (b) Internally, once in every period of Twelve months, and (c) Hydraulic test once in a period of Two or Four years.