NIHVA
NIHVA TECHNOLOGIES PVT. LTD.

PRE DISPATCH INSPECTION REPORT

Format no.: NIHVA-QA-F-07
Rev. no. 00
Rev date:
Date of origine: 01-01-2017

Client Name : -

Project :- NTPL-216 | Location :- NIHVA Shop | Report No : - NTPL-216

Product Name :- Automatic Retractable Roof | Qty :- 01 no. | Date :-14-03-2024

Sr.No.		Part Name	Drawing No.	Specification	Qty per product	Observation 1	2	3	Instrument used	Remarks
1	Panel -01 assembly	Length	NTPL-216 -Panel- 01	1560 ± 6	1	1566	_	_	ST	Accepted
		Length		1380 ± 6		1386	_	_	ST	Accepted
		Length		2132 ± 8		2135	_	_	ST	Accepted
		Length		2242 ± 8		2244	_	_	ST	Accepted
		Length		170 ± 2.5		172	_	_	ST	Accepted
		Length		180 ± 2.5		183	_	_	ST	Conditionaly accepted
		Length	NTPL-216 PLT05	140 ± 2.5	4	140.75	140.43	140.38	DVC	Accepted
		Width		100 ± 1.5		100.91	100.63	100.83	DVC	Accepted
		Thickness		10 ± 1		9.767	9.734	9.768	DMM	Accepted
		Dimension		20 ± 1		20.35	20.38	20.25	DVC	Accepted
		Dimension		17.5 ± 1		17.86	17.88	17.8	DVC	Accepted
		Drill dia.		12 ± 0.2		11.12	11.19	11.18	DVC	Conditionaly accepted
		CD		65 ± 1.5		64.94	63.77	64.12	DVC	Accepted
		Total length	NTPL216-Intermediate support assembly-P01	1440 ± 6	1	1441	_	_	ST	Accepted
		Square tube		50x50		OK	_	_	ST	Accepted
		Plate		120x50		OK	_	_	ST	Accepted
		Total length	NTPL-216 PANEL FLASHER-01	1560 ± 6	2	1560	1560	_	ST	Accepted
		Width		65 ± 1.5		65.36	63.77	_	DVC	Accepted
		Thickness		1 ± 0.2		0.751	0.817	_	DMM	Conditionaly accepted
		Dimension		16 ± 1		16.91	17.2	_	DVC	Conditionaly accepted
		Dimension		21 ± 1		20.35	19.75	_	DVC	Conditionaly accepted
		Dimension		44 ± 1.5		45.77	48.42	_	DVC	Conditionaly accepted
		Welded plate location	NTPL216-PANEL-01 Assembly	419 ± 4		255	_	_	ST	Conditionaly accepted
		Welded plate location		240 ± 2.5		253	253	_	ST	Conditionaly accepted
		Welded plate location		239 ± 2.5		75	_	_	ST	Conditionaly accepted

2	Panel assembly- 02	Length	NTPL-216 Panel -02	2074 ± 8	1	2075	2075	_	ST	Accepted
		Length		1360 ± 6		1366	1367	_	ST	Conditionaly accepted
		Total length	Intermediate support assembly-P02	1240 ± 6	1	1240	_	_	ST	Accepted
		Square tube		50x50		OK	_	_	ST	Accepted
		Plate		120x50		OK	_	_	ST	Accepted
		Total length	NTPL-216 PANEL FLASHER-02	1360 ± 6	2	1360	1359	_	ST	Accepted
		Width		155 ± 2.5		154.62	154.53	_	DVC	Accepted
		Thickness		1 ± 0.2		0.761	0.76	_	DMM	Conditionaly accepted
		Dimension		16 ± 1		17.16	17.18	_	DVC	Conditionaly accepted
		Dimension		21 ± 1		19.75	19.7	_	DVC	Conditionaly accepted
		Dimension		135 ± 2.5		136.08	136.1	_	DVC	Accepted
		Welded plate location	NTPL216-PANEL ASSEMBLY -02	250 ± 2.5	1	253	253	_	ST	Conditionaly accepted
		Plate width		170 ± 2.5		170	_	_	ST	Accepted
		Distance between two plates		520 ± 4		519	_	_	ST	Accepted
3	Panel assembly- 03	Length	NTPL-216 Panel -03	2074 ± 8	1	2074	_	_	ST	Accepted
		Length		2194 ± 8		2195	_	_	ST	Accepted
		Length		1680 ± 6		1686	_	_	ST	Accepted
		Total length	Intermediate support assembly-P03	1560 ± 6	1	1560	_	_	ST	Accepted
		Square tube		50x50		OK	_	_	ST	Accepted
		Plate		120x50		OK	_	_	ST	Accepted
		Total length	NTPL-216 PANEL FLASHER-03	1680 ± 6	2	1678	1679	_	ST	Accepted
		Width		155 ± 2.5		153.13	153.21	_	DVC	Accepted
		Thickness		1 ± 0.2		0.761	0.773	_	DMM	Conditionaly accepted
		Dimension		16 ± 1		16.35	16.18	_	DVC	Accepted
		Dimension		21 ± 1		20.94	20.9	_	DVC	Accepted
		Dimension		135 ± 2.5		134.84	134.9	_	DVC	Accepted
		Welded plate location	NTPL216-PANEL ASSEMBLY -02	250 ± 2.5		255	248	_	ST	Conditionaly accepted
		Plate width		170 ± 2.5		170	_	_	ST	Accepted
		Distance between two plates		840 ± 4		836	_	_	ST	Accepted
4	LM GUIDE BAR ASSEMBLY	Total length	NTPL-216 LM GUIDE BAR ASSEMBLY	3850 ± 8	2	3850	3851	_	ST	Accepted
		Dimension		140 ± 2.5		139.9	140.1	_	DVC	Accepted
		Dimension		2650 ± 8		2651	2652	_	ST	Accepted
		Dimension		250 ± 2.5		251	251	_	ST	Accepted
		CD		95 ± 1.5		95.14	94.79	_	DVC	Accepted
		Dimension		300 ± 2.5		169	169	_	ST	Conditionaly accepted
		Dimension		100 ± 1.5		99.87	99.8	_	DVC	Accepted
		Dimension		1200 ± 6		1100	1100	_	ST	Conditionaly accepted
		Dimension		900 ± 4		1001	1001	1000	ST	Conditionaly accepted
		Dimension		150 ± 2.5		176	173	_	ST	Conditionaly accepted

Maruti Yamgar
Inspected By

NIHA TECHNOLOGIES PVT. LTD. PUNE

Maruti Yamgar
Checked By