Monthly Report – February -2023

Department :	Project department	Prepared by: Sandip Mandawade
Month:	February -23	Prepared on (date) : 06-02-23

NIHVA Technologies Pvt. Ltd.

Objectives	Target	Achieved	Comment
Project Compliance (Total Project Completion)	06	10	1) A & I Exhibition - 2) Constro Exhibition- 3) MA (John Deere) – Alumini HSD 4) Ferrero India- SD,DS (each 01) 5) Inox Air Product – SD (01) 6) Hatkangle – RS (03) 7) Alfa Laval- TT,WG (each 01) 8) Tenneco india- HSD (02) 9) Suroj buildcon –SD,WG (01,03) 10) Agies – DL (03)
Installation Quality (Technical Visits)	05	03	1) Exhibition both 2) Alfa Laval 3) Ferrero India
Lead Generation from project department (for sales and service)	03	01	1) KSB limited-Sinner (MRS-06)
1) Install Budget cost 2) Brekdown Cost 3) Previsit Cost	1) 1,79,000/- 2) 20.000 3) 2500/-	1) 1,45054/- 2) 20,150 /- 3) 1885 /-	1) Inox,hatkangle,Suroj,Ferrero, 2) Reliance, Ferrero 3) Agies,suroj

Next 60 Days Plan

1) Cochin – Mega door
2) KSB Limited –MRS (06)
3) Serum (Techentrup) –Double wall MRS (06 Nos)
4) Kaeser compressor –SD (05)
5) Inox Air Product –SG (04)
6) Poonam Roller – SG (01)

Key Accomplishments/Developments – Last 14 Days:

1) Start Individual Monthly Report Engineers.
2) New Product Full height turnstile Installation Training done through Supplier.
3) Started Projects completion through ERP System.
4) All Projects related dispatch material to the projects team are personally checked.
5) We have achieved actual budget cost & now control its.
6) Lead the Both Exhibition In this year

Issues | Opportunities | Other

1) SERUM Site delay due to our purchase team not finalized vendor team (Scaffolding & Installation)
2) Manufacting team product finishing not well done. (eg. Alfa Laval & Suroj Buildcon)
3) Client not satisfied to NIHVA Product quality (paint & Finishing)
3) Petrol & Site Expenses not Clear on time.