ReNew POWER

Format No.: SUP-QHSE-F-001
Rev. No.: 00

INSPECTION REPORT

IR No:	QI-PUN-3130-3046-2403-33	Amendment No.	NA	Date:	22/03/2024
Project:	PHOTON				
PO No.:	4500024913 , 4500025561 (P.O. Rinac to NIHVA)			Date:	14/02/2024, 14/02/2024

Inspection - Type:(Tick)	Stage		Final	☑	Packing		Witness Report Attached	☑	

Main Supplier	RINAC INDIA LTD	Sub-Supplier:	M/s.NIHVA Technologies Pvt. Ltd.,
Contact		Contact:	MR AMOL SALUNKE
Place:	MURBAD	Cell No:	NA
Place:	G BLOCK, CHINCHWAD, THERMAX CHOUK	Cell No:	8552035333
Inspection Call: Ref:	9488	Date:	22/03/2024
Attended on:	22/03/2024		
Extra visit:	Date: NA	Reason:	NA
Visit Counter:			

PO Item	Description of Items Inspected	Identification	Quantity					
			Offered	Inspd	Accpt	Rework	Rej	Stage
1	RM000000013 599 PPGI ROLLING SHUTTER (4.5X4.2 METER)	ROLLING SHUTTER (4.5X4.2 METER)	1	1	1	NIL	NIL	FINAL
4	RM000000013 596, PPGI ROLLING SHUTTER (6X8 METER)	ROLLING SHUTTER (6X8 METER)	1	1	1	NIL	NIL	FINAL
5	RM000000013 597, PPGI ROLLING SHUTTER (6X6 METER)	ROLLING SHUTTER (6X6 METER)	2	2	2	NIL	NIL	FINAL
6	RM000000013 598, PPGI ROLLING SHUTTER (4.5X4.5 METER)	ROLLING SHUTTER (4.5X4.5 METER)	7	7	7	NIL	NIL	FINAL
7	RM000000013 600, PPGI ROLLING SHUTTER (3X3.5 METER)	ROLLING SHUTTER (3 X 3.5 METER)	6	6	6	NIL	NIL	FINAL
2	RM000000013 601, INSULATED ROLLING SHUTTER (3X3.5 METER)	ROLLING SHUTTER (3 X 3.5 METER)	1	1	1	NIL	NIL	FINAL

Calibration Status of Instruments used (Attach as Annex-1 if space inadequate)

Measuring Instrument / Equipment	ID No.	Calibration Date	Validity	NABL certified -Yes/No	Name of Calibrating Lab/Cert No
MEASURING TAPE 0-5 mtr	NTPL/ST/07	09-12-2023	08/12/2024	YES	QRICS QC/23-24/12379
MEASURING TAPE 0-15 mtr	NTPL/ST/08	09-12-2023	08/12/2024	YES	QRICS QC/23-24/12377
VERNIER CALLIPER, 0-150 MM	NTPL/VC/03	NA	NA	NO	NEW PURCHASE, 01/07/2023
DFT METER	DFT-01	04-12-2023	03/12/2025	YES	QRICS QC/23-24/12271

Sampling Plan / Standard Ref No :	Sample Size:	ID on Sample:	ID on Supplies:
As Per QAP NO SPECIFIC NO	10% / LOT , DIMN, 100%VISUAL DOCUMENT	NA	NA

Distribution: SCM - Original; ReNew Project Site: Duplicate, Vendor - Triplicate; Renew HO: Quadruplicate

NIHVA TECHNOLOGIES PVT. LTD. PUNE

22/3/22

Vijay V Satpute QUEST 3046 Pune

ReNew POWER

Format No.: SUP-QHSE-F-001

Rev. No.: 00

INSPECTION REPORT

IR No:	QI-PUN-3130-3046-2401-08	Date:	18-01-2024

PO Item No	QAP Cl.No.	Inspection Codes (as per table below)				Remarks
		Reviewed	Verified	Checked	Witnessed	
	1, 2	14				MTC,REVIEWED FOUND ACCEPTABLE
	3				4, 5	10% Visually & Dimensionally Checked, Found Acceptable
	4				4, 5	10% Visually & Dimensionally Checked, Found Acceptable

1 Material identification	2 Mechanical Tests (Materials	3 Chemical Tests (Materials)	4 Visual Inspection
5 Dimension	6 Heat Treatment	7 NDT	8 Surface Finish
9 Performance / Function Test	10 Trial Assembly	11 Calib of M/cs / Instruments	12 Leak Test(hydro/pneumatic)
13 Surface Protection	14 Verify / Review of TC's	15 Verification of BOM	16 Routine Test
17 Type Test	18 WPS / PQR / WPQR	19 Fit-up / Weld Inspection	20 Dynamic Balancing
21 Vibration / Noise / Temp rise	22 Others if any, as per QAP		

Inspection detail / sketches etc:

(1) CALIBRATION STATUS OF INSTRUMENT USED FOR INSPECTION/TESTING IS VERIFIED- FOUND IN ORDER EXCEPT

REMARK FOR PROCUREMENT of material FROM Renw POWER APPROVED VENDOR - VERIFIED FOUND APPROVED.

(2) AS PER QAP CL 1- RAW MATERIAL: [GI SHEET, ROLLER PIPE, M S SHEET etc] MTC VERIFIED FOR ACCEPTANCE AS PER STD. IS 277, GP250, , IS 1161, IS 10748, 2602) MTC VERIFIED RESULTS FOUND WITHIN ACCEPTABLE RANGE

(3) AS PER QAP 2-BOUGHT MATERIAL: MTC FOR MOTOR - MTC VERIFIED TEST RESULTS FOUND AS PER STANDARD. ACCEPTABL.

(4) AS PER QAP 3- MANUFACTURING PROCESS:

3.1, GI CURTAIN ROLLING STAGE, (L X W X THK) DIMENSIONAL 10% , (DENT DAMAGE), SPIN VISUAL 100%- DIMENSIONALLY 1 FROM EACH VERITY INSPECTED FOUND ACCEPTABLE. VISUALY ALL ARE VERIFIED FOUND ACCEPTABL..

3.2 , FABRICATION STAGE, GUIDE SSHAFT(L X W X THK) DIMENSIONAL 10% , (BLOW HOLES, POROSITY) VISUAL 100%- DIMENSIONALLY 1 FROM EACH VERITY INSPECTED FOUND ACCEPTABLE.VISUALY ALL ARE VERIFIED FOUND ACCEPTABL..

3.3 , HOOD COVER (L X W X THK) DIMENSIONAL 10% , DIMENSIONALLY 1 FROM EACH VERITY INSPECTED FOUND ACCEPTABLE.VISUALY ALL ARE VERIFIED FOUND ACCEPTABL..

(4) AS PER QAP 4-ASSLY PROCESS- (4.1) CURTAIN ASSLY 10% VISUAL INSPECTION- VISUALLY CHECKED FOUND ACCEPTABLE.

(4.2) GUIDE ROLLER ASSLY 10% DIMENSIONAL INSPECTION, VISUAL INSPECTION- VISUALLY & DIMENSIONALLY CHECKED, FOUND ACCEPTABLE.

(5) AS PER QAP 5- SURFACE FINISH: MATCH SHADE WITH RAL - VISUL INSPECTION - VERIFIED FOUND MATCHING.

COATING THICKNESS WITH RAL -MEASURMENT WITH DFT METER & VISUL INSPECTION - COATING THK 7- TO 80 M µm. Thk checked found 68 to 90 -FOUND acceptable.

6 VERITIES ROLLING SHUTTERSS CHECKED FOUND ACCEPTABLE. RELEASED FOR FURTHER PROCESS. VENDOR TO IDENTIFY MATERAIL AS PER DESCRIPTION OF EACH SHUTTER TYPE.

Reference Documents:

Document	Reference Number	Rev	Approved by	Date
Drawing	NIHVA/23-24/101, :NIHVA/23-24/103, NIHVA/23-24/105, NIHVA/23-24/107 &NIHVA/23-24/109, NIHVA/23-24/104	0	R POWER	
QAP	Specific Number Not Mensioned	NA	R Power	19/03/2023
Data Sheets	NA	NA	NA	NA
Test Procedure	AS PER STANDARD MENTIONED IN QAP			
Others				

NIHVA TECHNOLOGIES PVT. LTD. PUNE

Vijay V Satpute QUEST 3046 Pune

ReNew POWER

Format No.: SUP-QHSE-F-001

Rev. No.: 00

INSPECTION REPORT

Enclosures:

Sl No	Enclosure	Reference No./ date	No. of Sheets
1	Supplier Internal IR	DIR	5
2	Material Test Certificates	GI SHEET, ROLLER PIPE, M S SHEET	7
3	NDT Reports	NA	NIL
4	Dimension Report	DIR	5
5	Test Report	NA	NIL
6	Customer NC disposition	NIL	NIL
7	Photographs / Visuals		
8	Others	Instrument calibration TC, Measuring Tape, Vernier, Weighing Balance, Pivoted Hammer, oating Meter	4
9			

Remarks

1. This Inspection Report does not absolve the Manufacturer / Supplier of the guarantee and obligations in respect of quality, safety and other statutory / legal obligations setforth in the PO by the Client.
2. In all such cases where client is to review Test Certificates / Inspection Reports etc issued by the Supplier / Testing Labs for conformity to required Standard / Specification, the responsibilityfor accuracy and validity of such results lies with the issuer

Manufacturer	Main supplier/TPA	ReNew/TPA
Inspected / Reviewed FOR NIHVA Technologies Pvt. Ltd., MR. MARUTI YAMGAR	Inspected / Reviewed	Inspected / Reviewed PUNE QUEST VIJAY V SATPUTE Sr Surveyor

Name,Contact No & signature with date & Official seal to be affixed

NIHVA TECHNOLOGIES PVT. LTD. PUNE