SPACE

SNAG LIST- B500 Nihva Engg Rolling Shutters

SR NO	AREA/GRID	LOCATION	RS No.	DATE OF SNAGGING	SNAGS/ OPERATIONAL ISSUE in O & M	Project/ Facility	Scope of Work	PICTURES OF SNAG (Optional)	Closed Snags / issues	Close/Open	Completed PICTURES OF SNAG	Remark Dt-06.02.19
1	Driving ramp-1-Grid-K13-K12	North side	1	15-Sep-18	Guides are not uniformly straight. Found bends.	Project	Nihva Engg			Open	Closed Vijay	close
2	Driving ramp-1-Grid-K13-K12	North side	1	15-Sep-18	Found crank rod/rotating rod not in plumb	Project	Nihva Engg			Open	Closed Vijay	open
3	Driving ramp-1-Grid-K13-K12	North side	1	15-Sep-18	Found hood cover not in level at top. Sag in middle portion, Found dents on hood cover.	Project	Nihva Engg			Open	Closed Vijay	open
4	Driving ramp-1-Grid-K13-K12	North side	1	15-Sep-18	Slat alignment to be done properly as slat locks are visible & bottom rail not in level	Project	Nihva Engg			Open	Closed Vijay	close
5	Driving ramp-1-Grid-K13-K12	North side	1	15-Sep-18	Paint touchups are balance	Project	Nihva Engg			Open	Closed Vijay	Open
6	Driving ramp-1-Grid-K13-K12	North side	1	15-Sep-18	Found gear box level not maintained with other RS gear boxes.	Project	Nihva Engg			Open	Closed Vijay	close
7	Grid-K11	North side	2	15-Sep-18	Found gear box making noise while operating. Oiling-greaseing needs to be done.	Project	Nihva Engg			Open	Closed Vijay	close
8	Grid-K11	North side	2	15-Sep-18	Found dents on hood cover	Project	Nihva Engg			Open		open
9	Grid-K11	North side	2	15-Sep-18	Level of hood cover to be checked	Project	Nihva Engg			Open	Closed Vijay	close
10	Grid-K10-A	North Side	3	15-Sep-18	Painting touchups on crank balance	Project	Nihva Engg			Open	Closed Vijay	Open
11	Grid-K10-A	North Side	3	15-Sep-18	Welding at LHS guide not done properly. Check, reweld & finish.	Project	Nihva Engg			Open	Closed Vijay	close
12	Grid-K10-A	North Side	3	15-Sep-18	Proper grinding of RHS guide lapping is not done.	Project	Nihva Engg			Open	Closed Vijay	close
13	Grid-K10-A	North Side	3	15-Sep-18	At house end washers are not fixed. Nuts are not tightened.	Project	Nihva Engg			Open	Closed Vijay	close
14	Grid-K10-B	North Side	4	15-Sep-18	Welding at both LHS & RHS guide not done properly. Check, reweld & finish.	Project	Nihva Engg			Open	Closed Vijay	close

Slat locks visible

open

15	Grid-K10-B	North Side	4	15-Sep-18	Found dents on hood cover	Project	Nihva Engg			Open	Closed Vijay	open
16	Grid-K10-B	North Side	4	15-Sep-18	Paint touchups balance	Project	Nihva Engg			Open	Closed Vijay	open
17	Grid-K10-B	North Side	4	15-Sep-18	At house end washers are not fixed. Nuts are not tightened.	Project	Nihva Engg			Open	Closed Vijay.	close
18	Grid-K10-B	North Side	4	15-Sep-18	Proper grinding of guide lapping is not done.	Project	Nihva Engg			Open	Closed Vijay	close
19	Grid-K09-A	North Side	5	15-Sep-18	Welding at RHS guide not done properly at lapping area. Check, reweld & finish.	Project	Nihva Engg			Open	Closed Vijay	close
20	Grid-K09-A	North Side	5	15-Sep-18	Found gear box not in level with other RS gear box.	Project	Nihva Engg			Open	Closed Vijay	close
21	Grid-K09-A	North Side	5	15-Sep-18	Found dents on hood cover	Project	Nihva Engg			Open	Closed Vijay	open
22	Grid-K09-B	North Side	6	15-Sep-18	Found slat locks visible. They should be hidden in guides. Alignment problem	Project	Nihva Engg			Open	Closed Vijay	close
23	Grid-K09-B	North Side	6	15-Sep-18	Found extra gap in between guide and MS frame.	Project	Nihva Engg			Open	Closed Vijay	close
24	Grid-K09-B	North Side	6	15-Sep-18	Lapping of guides are not finished properly.	Project	Nihva Engg			Open	Closed Vijay.	close
25	Grid-K09-B	North Side	6	15-Sep-18	Found dents on hood cover	Project	Nihva Engg			Open		open
26	Grid-K07-A	North Side	7	15-Sep-18	Lapping of guides are not finished properly.	Project	Nihva Engg			Open	Closed Vijay	close
27	Grid-K07-A	North Side	7	15-Sep-18	Found hood cover not in level at top. Found dents on hood cover.	Project	Nihva Engg			Open	Closed Vijay.	open
28	Grid-K07-A	North Side	7	15-Sep-18	At house end washers are not fixed. Nuts are not tightened.	Project	Nihva Engg			Open	Closed Vijay	close
29	Grid-K07-B	North Side	8	15-Sep-18	Lapping of guides are not finished properly.	Project	Nihva Engg			Open	Closed Vijay	close
30	Grid-K07-B	North Side	8	15-Sep-18	Found gear box tilted/ found not fixed in proper position	Project	Nihva Engg			Open	Closed Vijay.	close
31	Grid-K07-B	North Side	8	15-Sep-18	Paint touch-ups balance	Project	Nihva Engg			Open	Closed Vijay	open
32	Grid-K06-A	North Side	9	15-Sep-18	Found gear box making noise while operating. Oiling-greaseing needs to be done.	Project	Nihva Engg			Open	Closed Vijay	close

3	Grid-K06-A	North Side	9	15-Sep-18	Found hood cover not in level at top. Found dents on hood cover.	Project	Nihva Engg			Open	Closed Vijay	open
34	Grid-K06-A	North Side	9	15-Sep-18	Lapping of guides are not finished properly.	Project	Nihva Engg			Open	Closed Vijay	close
35	Grid-K06-B	North Side	10	15-Sep-18	Lapping of guides are not finished properly.	Project	Nihva Engg			Open	Closed Vijay	close
36	Grid-K06-B	North Side	10	15-Sep-18	At house end washers are not fixed. Nuts are not tightened.	Project	Nihva Engg			Open	Closed Vijay	close
37	Grid-K06-B	North Side	10	15-Sep-18	Found hood cover not in level at top. Found dents on hood cover.	Project	Nihva Engg			Open	Closed Vijay	open
38	Grid-K05	North Side	11	15-Sep-18	Found tough to operate rolling shutter. Require smooth operation	Project	Nihva Engg			Open	Closed Vijay	close
39	Grid-K05	North Side	11	15-Sep-18	Lapping of guides are not finished properly.	Project	Nihva Engg			Open	Closed Vijay	close
40	Grid-K05	North Side	11	15-Sep-18	Welding is not done properly and finishing balance.	Project	Nihva Engg			Open	Closed Vijay	close
41	Grid-K05	North Side	11	15-Sep-18	Paint touchups balance	Project	Nihva Engg			Open	Closed Vijay	open
42	Driving ramp-2-Grid-K3-K4	North Side	12	15-Sep-18	Found gap in between guide and PEB jamb	Project	Nihva Engg			Open	Closed Vijay	close
43	Driving ramp-2-Grid-K3-K4	North Side	12	15-Sep-18	Gear box is tiled and not fixed in level with respect to other rolling shutters	Project	Nihva Engg			Open	Closed Vijay	close
44	Driving ramp-2-Grid-K3-K4	North Side	12	15-Sep-18	Hood cover found sag at middle portion.	Project	Nihva Engg			Open	Closed Vijay	open
45	Driving ramp-2-Grid-K3-K4	North Side	12	15-Sep-18	Slat lock are visible and bottom rail is not in level.Slat alignment is not done properly.	Project	Nihva Engg			Open	Closed Vijay	close
46	Driving ramp-2-Grid-K3-K4	North Side	12	15-Sep-18	Guides are not uniformly straight found bends.	Project	Nihva Engg			Open	Closed Vijay	open
47	Driving ramp-2-Grid-K3-K4	North Side	12	15-Sep-18	Crank rod is not in plumb. Check & rectify	Project	Nihva Engg			Open	Closed Vijay	open
48	Driving ramp-2-Grid-K3-K4	North Side	12	15-Sep-18	Paint touchups balance	Project	Nihva Engg			Open	Closed Vijay	open

Found wire used ~~bend~~ fix hood cover, -use self tapping screw insted.

Closed Vijay

Open

49	Common Point	15-Sep-18	Paint touchups balance for shutters, guides, hood cover, gear box.	Project	Nihva Engg			Open	Closed Vijay	open
50	Common Point	15-Sep-18	Dent & bend rectification balance for all shutters	Project	Nihva Engg			Open	Closed Vijay	open
51	Common Point	15-Sep-18	Oiling and greasing needs to be done for smooth operations	Project	Nihva Engg			Open	Closed Vijay	Close

Summary		
	Nos.	%
Total Snags	51	100
Snags Open	51	100
Snags Closed	0	0

* Inspection / Review was done on 06-02-2019 status of snags is written in Remarks. open points should be closed at earliest.

06.02.2019