NIHVA
NIHVA Technologies Pvt. Ltd.

PRE DISPATCH INSPECTION REPORT

Format no.: NIHVA- QA-F-07	
Rev. no.: 00	
Rev date:	
Date of origin: 01.01.2017	

Client Name- Systematic Conscom Limited — **Report No--**SO/23-24/057

Project Name- Overhead Sectional Door VL (W3000xH4000mm) — **Location-** NIHVA SHOP — **Date-18-01-2024**

Product Name- Overhead Sectional Door VL (W3000xH4000mm) — **Qty-**03 NOS

Sr.No	Part Name	Drawing No	Dimension In mm	Qty per Product	Observation			Remark
					1			
1	Panel length with end cap	NIHVA23-24CLT066	3056	8	3056	3056	3055	Acceptable
2	Panel width	NIHVA23-24CLT066	530	7	530	530	530	Acceptable
	Panel thickness	NIHVA23-24CLT066	42	8	41.92	42.02	42.08	Acceptable
3	Spring & shaft Assembly	NIHVA23-24CLT066	_	1	OK	OK	OK	Acceptable
4	Guide Assembly	NIHVA23-24CLT066	_	1	OK	OK	OK	Acceptable

Remark- All Material Are visually & dimensionally found ok

Inspected By- Maruti Yamgar

Approved By- Amit Kurhade