RETRACTABLE ROOF POWDER COATING CHECK LIST (R1)

NIHVA Technologies Pvt. Ltd. | We Make Possible

PROJECT NAME: Maxima Manufacturing (Reactable Roof) **LOCATION:** Chikhali **DATE:** 27/3/2023.

SUPPLIER NAME: Absolut Coat.

Sr no	Activity	QC Comments	Accepted/Rejected
1	Check RAL Code as per client requirement.	9007	Accepted
2	Check asthetically surface of material.	ok.	Accepted
3	DFT Test	OK	Accepted
4	Scratch/Cross cut Test	OK	Accepted.
5	Check the Inner dimension of each assembled profile after powder coating and heating.	Not possible at supplierend	—
6	Check the packing of all profile after powder coating.	OK	Accepted.
7	Warrenty certificate of powder coating.	—	—
8	Check the 7 tank cleaning process.	—	—

QC Remarks → Gap 8-10mm in roof corner both side (1 qty Rejected)

Qc Member: Rohit Pawar.

Signature: