| NIHVA | Minutes Of Meeting | Format no.: NIHVA-MR-F- |
|---|---|---|
| | | Rev. no.: 00 |
| | | Rev date: |
| | | Date of origin: 01-01-2017 |

| | | | |
|---|---|---|---|
| Supplier name : | TASA ENGINEERING & EQUIPMENTS | | |
| Projet name: | Goods lift 1500kg Height max. 6300mm | MOM NO.: | 1 |
| Venue: | TASA ENGINEERING & EQUIPMENTS | Date : | 12/16/2023 |
| Nihva Representative | 1) Maruti Yamgar | | |
| Supplier Representative | 1) Tanaji Bhosale | | |
| | 2) Prajakta Pawar | | |
| | 3) Baliram Kambale | | |

| Sr. no. | Points discussed | Commentment |
|---|---|---|
| 1 | Load test is mandatory before dispatch. (@ Tasa Engg) | Load test carried out with 1800 kg load and 1meter height |
| 2 | Improve strength of Chain engaging assembly at the bottom of cylinder.(M 5 Allign bolt & Stud) ( See photo in sheet 2 ) | Bhosale sir said no problem and they are responsible whenever failure occurs |
| 3 | Define chain load carrying capacity | Bhosale sir said no problem and they are responsible whenever failure occurs |
| 4 | Chances of Chain slipping from roller at the top | Bhosale sir said no problem and they are responsible whenever failure occurs |
| 5 | Required double lock nut at the end of chain engaging assembly 4 nos | Tasa OK |
| 6 | Improve strength of cylinder resting plates.( See photo in sheet 2 ) | Bhosale sir said no problem and they are responsible whenever failure occurs |
| 7 | Care other safety protections | Bhosale sir said no problem and they are responsible whenever failure occurs |

Final Conclusion: 1) Load test carried out with 1800 kg load & 1meter height from bottom. 2) Due to unavailability of height not goes to maximum height

Responsibility : Tanaji Bhosale

Prepared by: Maruti Yamgar

18/12/23

Approved by: Amit Kurhade

