Visit Report

Supplier Name	**BN Enterprises**	**Date- 7/5/2022**
Supplier Persons	**Mr B .Choure Sir**	
	Mr D. Jadhav	
NIHVA Person	**Mr Pranav Marne**	

Bn Enterprise Commitment

1) As per Commitment given by Bn visit done on 30/4/2022 by NIHVA Team that, Carton erector, Inner outer screwing, and strapping machine will be receive at Bn on 4/5/2022 but observe not at BN on 7/5/2022. **Revised commitment for same machine given by Bn Team is 14/5/2022.**

2)Gear Box Make should be maintain as per only Annexture given by NIHVA at time of PO.

3)Turn Table,Filling station Assembly and Cleaning station assembly should be complete on 9/5/2022.

4)Pick and Place Assembly should be complete on 12/5/2022. (Generator also receive on or before 11/5/2022).

5)Pump and Piping of Mixing and storage tank should be receive and complete on 10/5/2022.

6)Integration and control panel should be complete on or before 18/5/2022.

7)Trial given by BN on 20/5/2022.