MOM (NIVHA Technology)

30/3/2019

1) From day 1 dock has issues for free falling of dock platform and lip support.
2) Lip cylinder Seal kit Change oil leakage found.
3) Leakage found at joints need to replace dowty seals
4) One Tower lamp Need to Change. & Circuits.
5) Cable glands of 3Cx1.5 Cable (flexible type) with Cable gland hoods.
6) bottom holes Cap needed
7) 24volt Dc Control panel replace with old 24volts panel (2 Nos)
8) Tesrel (numbering on Cable) & internal wires.
9) White transparent wire / Cable Spiral needed in Control panel.
10) Block diagram & Inter Control wiring drawing of Control panel.
12) Hydraulic oil 40 liters Required
13) at the time of operation Only red light blink & green light should be off. When dock Not in use both should be off.

14) all dock hydraulic Cylindus have to Replace with New One (Only dock)

30/03/19
Authorised Signatory
(ZAMIL Construction)
mahesh Neel

31-3-19
Authorised Signatory
(Nivha Technology)
9272065474