WILO Mather and Platt Pumps Private Limited
REGD. OFFICE AND WORKS
MUMBAI-PUNE ROAD, CHINCHWAD, PUNE - 411 019.
TEL No.:020-27442100 FAX NO:+91-020-27442111
Email: headoffice@matherplatt.com
Website:www.matherplatt.com

Purchase Order

VENDOR CODE :521720 **SUPPLIER NAME and ADDRESS :** NIHVA TECHNOLOGIES PRIVATE LIMITED Thermax chowk, 187, G-Block, PUNE 411044 Maharashtra India. GSTIN : 27AAECN0437H1ZM	**P.O.NO.:80313327** **AMENDMENT NO. :** **PURCHASE GROUP :809** **YOUR REF :** **OUR REF :** **DELIVERY DESTINATION** **8031-Pune**	**DATE :08.12.2018** **DATE :. .** **TYPE :M+P Local PO**

SR.NO.	ITEM CODE	DESCRIPTION	DEL SCHEDULE/ QUANTITY	PRICE PER ORDER UNIT	VALUE	CURR
10	8124016	FILTER CANOPY FOR LODHA PANELS	10.12.2018 140.00 PC	240.00 /1 PC	33,600.00	INR
			PR No.:8011740441	00010		
SGST - 9.00% CGST - 9.00%						
		Total Quantity	**140.00 PC**	**240.00 /1 PC**	**33,600.00**	**INR**
20	8124016	FILTER CANOPY FOR LODHA PANELS	10.12.2018 100.00 PC	240.00 /1 PC	24,000.00	INR
			PR No.:8011740441	00020		
SGST - 9.00% CGST - 9.00%						
		Total Quantity	**100.00 PC**	**240.00 /1 PC**	**24,000.00**	**INR**
		Total PO value			**57,600.00**	**INR**

Payment Terms: PYMT AGST DELIVERY/COD/VPP/PRO
Terms Of Delivery: EXW WORKS
Delivery Address:WILO Mather and Platt Pumps Pvt. Ltd. MUMBAI PUNE ROAD Chinchwad Pune 411019 Maharashtra India.
*NOTE: This purchse order is subject to standard Terms & Conditions.

GSTIN: 27AABCD3568L1ZC

For WILO Mather and Platt Pumps Private Limited



Authorized Signatory

TERMS & CONDITIONS

1. GST COMPLIANCE: Payments will be released for invoices against which GSTR1 and GSTR2 are exactly matching.
2. ACCEPTANCE OF THE ORDER: Order acceptance must be conveyed to us within 7 days of order / amendment. If no reply received within 7 days of P.O. date it will be considered that you have accepted the order unconditionally.
3. DELIVERY: Please deliver goods at our works or other destination if specified without any extra charge, and submit Challan in duplicate along with goods.

The supplier must mark the consignment and corresponding Invoice, Challan etc. With P.O. No., Description of the item and Code / Drawing No as specified on Purchase Order. Failure to do so may result in delay in acceptance of and payment for the material received.

Material will be accepted on Factory working days between 9.00 a.m. to 12.00 a.m. and 1.30 p.m. to 4.00 p.m. only. Invoice in TRIPLICATE must accompany the Delivery Challan while handling over material at M & P Works. Separate Invoice should be sent for each Order and Challan. When the supplies are send by Rail, the Railway Receipt Number and Date as well as Order Number and date should be mentioned on each Invoice. In case of despatch to other destination, Invoice in Triplicate along with One set of all despatch documents must be sent to Materials Department, Maharashtra India.

4. DESPATCH: While despatching the material ordered, the order number with Drawing Number or Code number must be visibly marked on the outside packages. Supplies of material must be accompanied by relevant Delivery Challan giving reference to Order No., Date and Code No / Drawing No. Material received by the company is excess of quantity orderwill not be accepted and it the same is not removed from the company's premises after due information (thereof given) the goods will remain in the Company's premises at suppliers risk.

Material must be despatched within the time and subject to conditions specified in the order otherwise the company will be at liberty to cancel the order and purchase the material in the OPEN MARKET against the supplier and recover the loss if any from Original Supplier.

In case the company accepts, as special case delayed material, supplier would be liable to penalty for later delivery at 1% per week or part thereof.

5 INSURANCE: Goods despatched on our behalf anywhere in India are insured with "Bajaj Allianz General Insurance Co. Ltd". You are requested to intimate us immediately on despatch of material. In case the material under our instructions is despatched to destination other than our works it is important to send an information to consignee also.

6. INSPECTION: If the company finds on receipt and after machining,

material supplied are not of the contract quality or not according to the specification required by the company or we received it in damaged or broken condition or otherwise are not satisfactory owing to any reasons of which the Company shall be sole judge, the company will be entitled to reject the material, cancel the contract and buy its requirement in the OPEN MARKET against the supplier and receive the loss if any from the supplier.

The rejected material will have to be collected by the supplier from works at his own cost within 10 days of receipt of our G.I. and Inspection Report Copy. If rejected material is not collected within 10 days, the Company would dispose off material without any compensation to supplier.

In exceptional case or special request the rejected material will be arranged to be send to the suppliers on "Freight to Pay" basis.

7. WARRANTY: Material/Equipment would be covered under Company's warranty clause valid for 18 months from commissioning or 24 months of supply whichever is earlier. In case material found defective or failto perform as per agreed parameters within warranty period, supplier would set right material or replace the same within 2 weeks of intimation from Company otherwise the Company would procure material from other source and recover the loss from supplier.

8. PAYMENT: To assist company in clearing outstanding bills, a

statement showing outstanding bills at the end of each month should be sent to the accounts dept. & materials dept., Maharashtra India , by the 10th of next month indicating purchase order no., bill no. etc.

When documents are negotiated through bank, the bank charges will be borne by supplier.

9. ARBITRATION: In all cases of disputes the decision of the Company shall be final

10. ENVIRONMENT: Suppliers should make themselves aware of Mather &

Platt's Environmental Policy and abide by the principles of the policy.Supplier shall avoid using banned items / chemicals in their manufacturing process and packaging used should be ECO friendly.

11. PUC CERTIFICATE FOR VEHICLE:

12. MSDS: Whenever you are going to supply any hazardous substances, you should provide MSDS (Material Safety Data Sheet) in either soft or hard form to WILO Mather and Platt Pumps Pvt. Ltd. along with your first supply.

Please ensure that vehicle in which you are dispatching the material is having P.U.C.

WILO Mather and Platt Pumps Private Limited (A Part of WILO SE Germany) CHINCHWAD, PUNE 411 019	**STANDARD MANUFACTURING QUALITY PLAN FOR RECEIVING (CASTINGS/BAR/PLATE/MIANCSHPIENCETDIO/FNABRICATED COMPONENTS, BOUGHT OUT FINISH AND ACCESSORIES)**	DOC. NO. QA02-16A Rev. No. 0 Dt. 02-04-2012 Page 1 of 4

Sr.	Characterist	Categor	Type / Method of	Extent	Reference	Acceptance	Format Of	Record to be ished Yes/N	Agency P	Agency W	Agency V	Remarks
1	MATERIAL CONTROL											
1.1	Class `A' Components Refer note 1, 2 and 3	Critical	Mechanical & Chemical Analysis	1/Heat 1/Batch	As per Specn, Drawing, Material, Relevant Stds.	As per Specn, Drawing, Material, Relevant Stds.	Foundry/Mill TC, Supplier TC	Y	3,2	-	1	Material TC shall be from NABL approved Laboratory.
1.2	Class `B' Components Refer note 2 and 3	Critical	Chemical Analysis Dimensional	1/Heat 1/Batch Note 6	As per Specn, Drawing, Material, Relevant Stds.	As per Specn, Drawing, Material, Relevant Stds.	Foundry/Mill TC, Supplier TC Insp. Rpt.	Y Y	3,2 3,2	- -	1 1	Material TC shall be from NABL approved Laboratory. See Note 6
1.3	Class `C' Components Refer note 2 and 3	Major	Visual Inspection	100%	As per Specn, Drawing, Material, Relevant	As per Specn, Drawing, Material, Relevant	-	-	3,2	-	1	Material Compliance to be submitted wherever
1.4	Heat Treatment (H.T.)	Critical	Mechanical & Chemical Analysis	1/Heat 1/Batch	As per Specn,	As per Specn,	Test Cert.	Y	3,2	-	1	Mech. test after H.T.
1.5	Non Destructive Examination	Critical	RT/ UT/ MPT/ LPT/Hydro/ Visual	As Per P.O.	ASME Sec V, Relevant Stds.	ASME Sec V, Relevant Stds.	Insp. Report	Y	3,2	-	**1**	
2	INPROCESS CONTROL AND BOUGHT OUT ROUGH/FINISH COMPONENTS											
2.1	Raw Castings	Critical	Visual & Dimensional	100%	Mfg. Drawing, Dim. Insp. Rpt. QA02-WP09-02 QA02-WP09-03	Mfg. Drawing, Dim. Insp. Rpt. QA02-WP09-02 QA02-WP09-03	Insp. Report	Y	3,2	-	1	See note 4
2.2	Machined Components. Fully/Semi-M/ced.	Critical	Visual & Dimensional	100%	Mfg. Drawing, Process Sheet Dim. Insp. Rpt.	Mfg. Drawing, Process Sheet Dim. Insp. Rpt.	Insp. Report	Y	3,2	-	1	See note 4
2.3	Fabricated components	Critical	Visual & Dimensional	100%	Mfg. Drawing, Process Sheet Dim. Insp. Rpt. QA02-WP08-01 QA02-WP08-07	Mfg. Drawing, Process Sheet Dim. Insp. Rpt. QA02-WP08-01 QA02-WP08-07	Insp. Report	Y	3,2	-	1	See note 4

WILO Mather and Platt Pumps Private Limited (A Part of WILO SE Germany) CHINCHWAD, PUNE 411 019	**STANDARD MANUFACTURING QUALITY PLAN FOR RECEIVING (CASTINGS/BAR/PLATE/MIANCSHPIENCETDIO/FNABRICATED COMPONENTS, BOUGHT OUT FINISH AND ACCESSORIES)**	DOC. NO. QA02-16A Rev. No. 0 Dt. 02-04-2012 Page 1 of 4

Sr.	Characterist	Categor	Type / Method of	Extent	Reference	Acceptance	Format Of	Record to be Yes/N	Agency			Remarks
									P	W	V	
2.4	Bought Out Rough / Bought Out Finish Components	Critical	Visual & Dimensional	100%	Mfr. Standards, Mfg. Drawing, Material Specn. Dim. Insp.	Mfr. Standards, Mfg. Drawing, Material Specn. Dim. Insp.	(*) Inspn. & Test Reports. Comp. Cert	Y	3,2	-	1	See note 4 (*) As Applicable
2.5	Heat Treatment/ Special (Galvanizing ,ChromePlating,TC	Critical	Hardness, Coating Thk. Gauge, Process Verification	100%	As per Specification	As per Specification	(*) Inspn. & Test Reports. Compliance Cert.	Y	3,2	-	1	At In process (*) As
2.6	Non Destructive Examination	Critical	RT/ UT/ MPT/ LPT/ Hydro / Visual	As Per P.O.	ASME Sec V, Relevant	ASME Sec V, Relevant	Insp. Report	Y	3,2	-	1	At In Process
3	FINAL INSPECTION											
3.1	Completeness ,Cleanliness ,Finish,Dimensions Workmanship and Paint/Rust	Major	Visual & Dimensional	100%	Material TC, Dim. Insp. Rpt. Compliance Certificate	As per Specification	Insp. Report	Y	3,2	-	1	See note 5
3.2	Packing and	Major	Visual	100%	As per P.O.	As per P.O.	Challen,	Y	2		1	

LEGENDS: P=Performed By, W=Witnessed By, V=Verified By. 1=M+P, 2=Supplier, 3=Sub Supplier/ Dealer/ Manufacturer

NOTES:

1. For Class `A' components, test bar shall be supplied 1 No. / Heat or Batch when specifically asked in purchase order. For large batch of Shafts/Fabricated Components (bought out rough products bar/ plate and pipe material) supplier has to carry out own material test on sampling basis besides Mills/ Dealers material test certificate available to develop and maintain internal quality check. MTC shall be submitted along with dispatch documents.

2. Pumps components have been divided in 3 classes as follows:

Class `A' # Pressurized / Load Carrying Components

Components #Shaft,Casing, Impeller, End Covers, Middle Bodies, Suction Bell, Casing and Diffuser Vane, Column Pipes,Delivery Bend, Motor Stool,
Sole Plate and Equivalent.
Bought Out Rough Material # Bar, Plate, Pipes and Equivalent.
BOF Components # HTS and SS Fasteners and Equivalent.

Class `B' # Non Pressurized / Functional Parts / Components

Components # Neck Ring, Wearing Ring, Sleeve, Gland, Logging Ring, White Metal Lining, Non Ferrous Column Pipes, Delivery Bend, Motor Stool,
Sole Plate and Equivalent.
Bought Out Rough Material # Bar, Plate, Pipes and Equivalent.
BOF Components # SS Keys, Non Ferrous and Bronze Machined Components, Tubes, Pipes and its Fittings and Equivalent.

Class `C' # Functional Parts and Accessories

Components # Cast Iron Bearing Housing, Bearing End Cover, Neck Ring, Wearing Ring, Gland, Logging Ring, Miscellaneous Carbon Steel Machined / Fabricated Components and Base Frames and Equivalent.

Bought Out Rough Material # Bar, Plate, Pipes and Equivalent.

BOF Components # Carbon Steel Fasteners, Keys, Rubber Products, Paints, Bearings, Mechanical Seals, Coupling, Engine and Equivalent.

1. Quality requirement in Purchase Requisition / Purchase Order shall be mentioned as follows:
Class `A' Component for Shaft # QAP QA02-16A # 1.1,2.2 and 3.0.For Heat Treated Shaft QAP QA02-16A # 1.4, 2.2 and 3.0
Class `B' Component for SS410 Hardened Sleeve - QAP QA02-16A # 1.2, 2.5, 2.2 and 3.0. In Text Hardness 300-350 BHN.
Class `C' Component for CI Bearing Housing - QAP QA02-16A # 1.3, 2.2, and 3.0.

2. Supplier has to carry out 100% components dimensional inspection as per drawing and dimension inspection report. Inspection Reports shall be furnished on sampling basis of 5% of lot quantity subject to minimum 4 Nos. Compliance Certificates and other test reports shall be furnished as applicable

3. Identification of Materials # The supplier has to adopt a system of identification and correlation which shall enable all finished material to be traced to the original Cast / Batch/ Heat No. As Cast / Hard stamping/ Stenciling/ Painting / Marker Pen/ Electric Etching shall be used.

4. First Piece Inspection / First Sample Casting Inspection # For 'B' and 'C' Class Castings / Components when casting is first time poured in every month (or as per requirement) shall be dimensionally inspected to verify pattern equipment / process. First Sample Casting dimension inspection report shall be submitted along with dispatch documents. If casting is again poured during the month, dimension inspection can be verified, but report need not be recorded / submitted.

5. Above is the basic / minimum quality requirements identified whenever not specified. PPC to review specific components quality requirements as per order execution approved Quality Assurance Plan / Customers Requirement and amend / specify in Purchase Requisition Text.

6. First Piece Inspection / First Sample Casting Inspection # For 'B' and 'C' Class Castings / Components when casting is first time poured in every month (or as per requirement) shall be dimensionally inspected to verify pattern equipment / process. First Sample Casting dimension inspection report shall be submitted along with dispatch documents. If casting is again poured during the month, dimension inspection can be verified, but report need not be recorded / submitted.

7. Above is the basic / minimum quality requirements identified whenever not specified. PPC to review specific components quality requirements as per order execution approved Quality Assurance Plan / Customers Requirement and amend / specify in Purchase Requisition Text.

Rev. No.	Rev. Date	Details of Revision	Prepared By	Approved By
0	02-04-2012	Recertification ISO 9001-2008		