NIHVA Technologies Pvt. Ltd.
187, G-Block, 1st Floor, Above Renault Showroom, Thermax chowk, MIDC,
Chinchwad.

An ISO 9001:2015Certified Company

GST Pune : 27AAECN0437H1ZM

NIHVA Sales Quotation

Reliance Engineering
31, Narayan Plaza Ind. Estate,
Chandivali Road, Andheri East,
Mumbai, Maharashtra 400072

Date : 18.03.2020
Quote NO : **SQT.19.20.2459**
Kind Attn : **Mr. Shonaj Bedekar**
Email Id : Shonaj.Bedekar@ril.com
Contact No: 9987791787

Project Name & Location: Data Center II, Nagpur

Subject : Quotation for Sliding Gate

Dear Sir,

Thank you for your opportunity and trust shown on "NIHVA" your preferred partner for innovative solutions. This has reference to your above mentioned requirement, please find below our Solutions.

Sr. No	Description	Pages
A.	Commercial Offer	1
B.	Technical Specification	2
C.	General Conditions	3
D.	Terms & Condtions	3

A) Commercial Offer

Sr No	Description	Size		Qty	Supply Charges in INR		Installation Charges in INR	
		Clear Width (mm)	Clear Length (mm)	(Nos)	Unit Price	Total Amount	Unit Price	Total Amount
1	ASSA ABLOY Make Vertical Lifting Fabric Door **(100% Imported from Sweeden)**	7500	9400	1	28,54,000	28,54,000	20,000	20,000
2	GI Gear Operated Rolling Shutter	3000	3500	2	72,000	1,44,000	20,000	40,000
3	GI Gear Operated Rolling Shutter	4350	3000	1	84,000	84,000	20,000	20,000
			Total Value			**30,82,000**		**80,000**
5			**P&F Charges**	3%		92,460		
			Total Without Taxes			**31,74,460**		**80,000**
			GST Extra @ 18%	18%		5,71,403		14,400
			Total With Taxes			**37,45,863**		**94,400**
6			Transportation Charges			**Extra at Actual**		
7			Unloading Charges @ Site			**In Client Scope**		

NIHVA Technologies Pvt. Ltd.
187, G-Block, 1st Floor, Above Renault Showroom, Thermax chowk, MIDC,
Chinchwad.
Pune – 411019

An ISO 9001:2015 Certified Company

GST Pune : 27AAECN0437H1ZM

B) Technical Specifications

Vertical Lifting Fabric Door

Sr .No.	Specification	Description
1	Size	clear opening (W)7500 x (H)9400 mm
2	Door leaf thickness:	160mm
3	Mounting Surface	Side Brackets: Optional = On Concrete /Steel & Side
4	Fabric types:	Standard: Polyester (coating: plasticised PVC) Security Fabric : **Security fabric included both sides for 2.1m from finished floor level**
5	Color:	9 standard colours
6	Guide rail material	Aluminium
7	Windows:	Without Vision Panel
8	Seals:	Bottom, side and top seal
9	Operation:	Standard: Electrical operator
10	Operating Speed	0.2 to 0.3 mtr / sec
11	Wind Load	**2 kPa**
12	Sound reduction (standard):	15 dB Rw (ISO 717)
13	Water resistance:	0.11 kPa (for a closed door) (class 3, EN 12425)
14	Air permeability:	12 m3/(m2h) (class 2, EN 12426)
15	Operating environment temperature range:	-35 °C to +70 °C

Gear Operated Rolling Shutter

Sr .No.	Specification	Description
1	Rolling Shutter	Gear Operated Rolling Shutter with GI Laths with thickness of 1 mm.
2	Mounting Location area	Inside area / Outside area
3	Mounting Surface	Side Brackets: Optional = On Concrete /Steel & Side
4	Curtain Panel	The panel made of 1.0mm thick GI.
5	Curtain panel size	75mm wide
6	Curtain Profile	Curved
7	Bottom Profile	M. S. Plate 100 mm x 2.5 mm thick with angle stiffener
8	Side Guide Profile	M.S." U" Shaped profile 65 mm -150 mm x 3 mm thick (as per the opening width dimension)
9	Roller Shaft	M.S. Tubular Pipe with Flange & machined shaft at the ends Pipe Día -100 to 300 mm as per w x h
10	Side Brackets	MS Plate 3 mm to 10 mm thick, as per the opening dimension.
11	Hood Cover	Made of MS Sheet Thickness 0.9 mm with 25x25x3mm angle stiffener
12	Surface finish	PU paint or Powder coated
13	Drive Unit & Mounting Type	Gear Operated

NIHVA Technologies Pvt. Ltd.
187, G-Block, 1st Floor, Above Renault Showroom, Thermax chowk, MIDC,
Chinchwad.
Pune – 411019

An ISO 9001:2015 Certified Company

GST Pune : 27AAECN0437H1ZM

C) General Conditions

1 Installation will start after receiving of Site Readyness Photographs or written Email communication.

2 We will mobilize the Installation Team in 3 - 4 working days, after reciept of Site Readyness Confirmation

3 For any reason if we need to stop our Installation and demobilize the Team without completing the Work, then extra cost will be applicable for Remobilizing the Team.

4 If Lifting Equipements are in NIHVA Scope, then those will be used for Installation purpose only and not for any other works.

Note: Please find below List which are in Client Scope

Sr. No	Description	Remark
1	Secured and fully covered Store area to keep the material	In Client Scope
2	Scaffolding/Hydra/Crane/Forklift Etc - Required for Installation at Site	In Client Scope
3	Electrical Supply on the site single phase/three phase points at different places.	In Client Scope
4	Any civil / masonry/structural work required	In Client Scope
5	All structure support required	In Client Scope
6	In Case of any changes in the layout as per site requirements after the shipment of material , the additional quantities and the wastage.	In Client Scope
7	Conduits, Cables required	In Client Scope
8	Lifting Equipements	In Client Scope

D) Terms & Conditions

Price : Ex Works Pune

Delivery : 15-16 weeks for Vertical Lifting Fabric Door and 5-6 week for Rolling Shutters from confirmed purchase order, Advance Payment & Drawing approval.

Payment : 80% Advance along with Confirmed Purchase Order & Balance before dispatch.

Validity : Validity of Offer is 15 days from the date of quotation

Warranty : 12 months from the date of supply.

For any further Clarification /Information in this Concern, Please feel free to Contact **Mr.Arjun Patil on 8551096333**

With Best Regards
Varsha
8551091333
For NIHVA Technologies Pvt Ltd