Method statement for pit mounted scissor lift:

1. Check all pit dimensions for accuracy.

2. Attach a temporary electrical line through the pit conduit to the lift. Check for correct motor rotation

3. Using slings, encircle the entire lift, not just the platform and lower the lift into the pit, centering it for 1” minimum clearance on all sides to the pit wall.

4. Raise the lift with the push button and remove the slings. Run the unit up and down several times to remove air from the hydraulic system.

5. Level and center the lift by shimming and grouting the entire base frame, not just the corners. Lag the unit in place using M16 x 150L wedge anchors in the holes provided. Caution! Continuous base frame support is essential for proper installation

6. With the lift fully elevated, disconnect the main power and complete the permanent electrical wiring.

7. Follow the instructions outlined in operating manual to complete the installation.