ReNew POWER

Format No.: SUP-QHSE-F-001
Rev. No.: 00

INSPECTION REPORT

IR No:	QI-PUN-3130-3046-2403-39	Amendment No.	1	Date:	30/03/2024		
Project:	PHOTON						
PO No.:	(P.O Rinac to NIHVA) 4500024913, 4500025561			Date:	14/02/2024,		
Inspection - Type:(Tick)	Stage		Final	☑	Packing		Witness Report Attached ☑
Main Supplier	RINAC INDIA LTD			Sub-Supplier:	M/s.NIHVA Technologies Pvt. Ltd.,		
Contact:				Contact:	MR AMOL SALUNKE / Maruti		
Place:	MURBAD	Cell No:	NA	Place:	G BLOCK, CHINCHWAD, THERMAX CHOUK	Cell No:	8552035333
Inspection Call:	Ref: 10218			Date:	30/03/2024	Attended on:	29/03/2024 & '30/03/2024
Extra visit:	Date: 30-03-2024	Reason:	ON 29TH Mar Material Was Not Rewady				
Visit Counter:	1 2						

PO Item	Description of Items Inspected	Identification	Quantity Offered	Inspd	Accpt	Rework	Rej	Stage
	P.O. 4500024913							
2	RM000000013 602 HIGH SPEED DOOR (4.5X 4.2 METER)	HIGH SPEED DOOR (4.5X 4.2 METER)	5	5	5	NIL	NIL	FINAL
3	RM000000013 603 HIGH SPEED DOOR (4.5X 3.5 METER)	HIGH SPEED DOOR (4.5X 3.5 METER)	1	1	1	NIL	NIL	FINAL
8	RM000000013 604 HIGH SPEED DOOR (3.0 X 3.5 METER)	HIGH SPEED DOOR (3.0X 3.5 METER)	1	1	1	NIL	NIL	FINAL
	P.O. 4500025561							
1	RM000000013 604 HIGH SPEED DOOR (3.0X 3.5 METER)	HIGH SPEED DOOR (3.0X 3.5 METER)	2	2	2	NIL	NIL	FINAL
3	RM000000013 607 HIGH SPEED DOOR (4.5X 4.2 METER)	HIGH SPEED DOOR (4.5X 4.2 METER)	3	3	3	NIL	NIL	FINAL
4	RM000000013 603 HIGH SPEED DOOR (4.5X 3.5 METER)	HIGH SPEED DOOR (4.5X 3.5 METER)	1	1	1	NIL	NIL	FINAL
5	RM000000013 605 HIGH SPEED DOOR (4.5X 4.2 METER)	HIGH SPEED DOOR (4.5X 4.2 METER)	1	1	1	NIL	NIL	FINAL
6	RM000000013 606 HIGH SPEED DOOR (3.5X 4.2 METER)	HIGH SPEED DOOR (3.5X 4.2 METER)	1	1	1	NIL	NIL	FINAL
			15					

Calibration Status of Instruments used (Attach as Annex-1 if space inadequate)

Measuring Instrument / Equipment	ID No.	Calibration Date	Validity	NABL certified -Yes/No	Name of Calibrating Lab/Cert No
MEASURING TAPE 0-5 mtr	NTPL/ST/07	12-09-2023	08/12/2024	YES	QRICS QC/23-24/12379
VERNIER CALLIPER, 0-300 MM	NTPL/VC/03	NA	NA	NO	NEW PURCHASE, 01/07/2023
DFT METER	DFT-01	12-04-2023	03/12/2025	YES	QRICS QC/23-24/12271

Sampling Plan / Standard Ref No :	Sample Size:	ID on Sample:	ID on Supplies:
NIHVA-QA-F-08	10% / LOT , DIMN, 100%VISUAL DOCUMENT	NA	NA

Distribution: SCM - Original; ReNew Project Site: Duplicate, Vendor - Triplicate; Renew HO: Quadruplicate

NIHVA TECHNOLOGIES PVT. LTD. PUNE

30/3/24

Vijay Computech QUEST 3046 Pune

ReNew POWER

Format No.: SUP-QHSE-F-001

Rev. No.: 00

INSPECTION REPORT

IR No:	QI-PUN-3130-3046-2403-39 Rev 01	Date:	30-03-2024

PO Item No	QAP Cl.No.	Inspection Codes (as per table below)				Remarks
		Reviewed	Verified	Checked	Witnessed	
	1	14	11			Calibration TC Verified MTC,Reviewed FOUND ACCEPTABLE
	2				4, 5, 9	10% Dimensionally & 100% Visually Checked, Found Acceptable
	3	14			4, 5	MTC,Reviewed FOUND ACCEPTABLE
	4				8	10% Coating Thk Verified On Random Sample Basis. Coating Shade Verified With Shade Card Found Matching

1 Material identification	2 Mechanical Tests (Materials	3 Chemical Tests (Materials)	4 Visual Inspection
5 Dimension	6 Heat Treatment	7 NDT	8 Surface Finish
9 Performance / Function Test	10 Trial Assembly	11 Calib of M/cs / Instruments	12 Leak Test(hydro/pneumatic)
13 Surface Protection	14 Verify / Review of TC's	15 Verification of BOM	16 Routine Test
17 Type Test	18 WPS / PQR / WPQR	19 Fit-up / Weld Inspection	20 Dynamic Balancing
21 Vibration / Noise / Temp rise	22 Others if any, as per QAP		

Inspection detail / sketches etc:

(1) CALIBRATION STATUS OF INSTRUMENT USED FOR INSPECTION/TESTING IS VERIFIED- FOUND IN ORDER EXCEPT REMARK FOR PROCUREMENT of material FROM Renw POWER APPROVED VENDOR - VERIFIED NOT APPLICABLE

(2) **AS PER QAP CL 1- RAW MATERIAL**: [Fabric, Motor, Bottm Senscer , Al Guide] 100% MTC VERIFICATION. FOR ACCEPTANCE AS PER STD. DIN ISO 2060-:1994, EN ISO 13857:2019, ETSI EN 301 489-1 V2.2.3(2019-11). MTC VERIFIED RESULTS FOUND ACCEPTABLE

(3) **AS PER QAP CL 2- ASSLY PROCESS QAP**: CL 2.1- SHAFT 10% DIMENSIONAL INSPECTION, 100% VISUAL INSPECTION- VISUALLY & DIMENSIONALLY CHECKED, FOUND ACCEPTABLE.

2.2 - **FABRIC** , (L X W , CUT & COLOUR) DIMENSIONAL 10% , VISUAL 100%,- DIMENSIONALLY 1 FROM EACH VERITY INSPECTED FOUND ACCEPTABLE. VISUALY ALL ARE VERIFIED COLOUR & CUT FOUND AS SPECIFIED.

2.3 , GUIDE (LENGTH) DIMENSIONAL 10% , VISUAL 100%- DIMENSIONALLY 1 FROM EACH VERITY INSPECTED FOUND ACCEPTABLE.VISUALY ALL ARE VERIFIED FOUND ACCEPTABL..

2.4 , **HOOD COVER** (L X W X THK) DIMENSIONAL 10% , DIMENSIONALLY 1 FROM EACH VERITY INSPECTED FOUND ACCEPTABLE.VISUALY ALL ARE VERIFIED FOUND ACCEPTABL..

Performance of Assly On Random Sample Is Verified Found Acceptable , Opening & Closing . ACCEPTABLE.

(3) **AS PER QAP 3-MOTOR:** MTC FOR MOTOR - MTC VERIFIED TEST RESULTS FOUND AS PER STANDARD. ACCEPTABL.

(4) **AS PER QAP 4-SURFACE FINISH-** 10% WITNESS (THICKNESS WITH RAL -MEASURMENT WITH DFT METER & VISUL INSPECTION - COATING THK 60- TO 70 µm. Thk checked found 60 to 80 -FOUND acceptable. MATCH SHADE WITH RAL - VISUL INSPECTION - VERIFIED FOUND MATCHING.

4 VERITIES HIGH SPEED DOORS CHECKED FOUND ACCEPTABLE. RELEASED FOR FURTHER PROCESS. VENDOR TO IDENTIFY MATERAIL AS PER DESCRIPTION OF EACH SHUTTER TYPE.

Reference Documents:

Document	Reference Number	Rev	Approved by	Date
Drawing	NO SPECIFIC NOS	0	R POWER	
QAP	For High Speed Door- NIHVA-QA-F-08	0	R Power	
Data Sheets	NA	NA	NA	NA
Test Procedure	AS PER STANDARD MENTIONED IN QAP			
Others				

NIHVA TECHNOLOGIES PVT. LTD. PUNE

Vijay V Satpute QUEST 3046 Pune

30/3/24

ReNew POWER

Format No.: SUP-QHSE-F-001

Rev. No.: 00

INSPECTION REPORT

Enclosures:

Sl No	Enclosure	Reference No./ date	No. of Sheets
1	Supplier Internal IR	DIR	4
2	Material Test Certificates	Al (Bottom, Guide, Connector) Motor, Bootm Sensor, Fabric	9
3	NDT Reports	NA	NIL
4	Dimension Report	DIR	4
5	Test Report	NA	NIL
6	Customer NC disposition	NIL	NIL
7	Photographs / Visuals		
8	Others	Instrument calibration TC, Measuring Tape, Vernier, Weighing Balance, Coating Meter	3
9			

Remarks

1 This Inspection Report does not absolve the Manufacturer / Supplier of the guarantee and obligations in respect of quality, safety and other statutory / legal obligations setforth in the PO by the Client.

2 In all such cases where client is to review Test Certificates / Inspection Reports etc issued by the Supplier / Testing Labs for conformity to required Standard / Specification, the responsibilityfor accuracy and validity of such results lies with the issuer

Manufacturer	Main supplier/TPA	ReNew/TPA
Inspected / Reviewed FOR NIHVA TECHNOLOGIES MR MARUTI YAMGAR.	Inspected / Reviewed	Inspected / Reviewed PUNE QUEST 30/8/17 VIJAY V SATPUTE Sr Surveyor

Name,Contact No & signature with date & Official seal to be affixed