Dock Leveler Installation Methodology

1. Check the pit dimension (Length, width, depth).
2. Check bottom surface level of all corners.
3. Check underground pipe clearance from pit to control panel for electric cable.
4. Arrange crane or hydra for lifting the dock leveler.
5. Tie the hanging belt with all top hook of dock leveler with proper balance.
6. Lift the dock leveler with safety.
7. Drag out the cable from pit to control panel through bottom hole at pit.
8. Placed the dock leveler in pit.
9. Connect the cable to control panel of dock leveler.
10. Remove the locking arrangement of dock leveler.
11. Give main power supply into control panel.
12. Raise the platform at maximum height and put manual stopper below the platform.
13. Go inside the platform, drill the surface insert anchor fastener and fix the base of dock leveler.
14. Check all the hose pipe connection and valves.
15. Now come out side and remove the stopper.
16. Operate the dock lever at maximum height continuously then check the oil leakage from all joints.
17. Let's complete commissioning of dock leveler.
18. Put the rubber bumper on both sides.