RETRACTABLE ROOF POWDER COATING CHECK LIST (R1)

NIHVA Technologies Pvt. Ltd. | We Make Possible

PROJECT NAME: Jamuna Niketan & Amogh Developers **LOCATION:** Chikhali **DATE:** 15/4/2023 17/4/2023

SUPPLIER NAME: Absolute Coat.

Sr no	Activity	QC Comments	Accepted/Rejected
1	Check RAL Code as per client requirement.	For Jamuna - 9010 For Amogh - 9001	Accepted.
2	Check asthetically surface of material.	Ok	Accepted
3	DFT Test	Ok	Accepted (Attached photo)
4	Scratch/Cross cut Test	Ok	Accepted (Attached photo).
5	Check the Inner dimension of each assembled profile after powder coating and heating.	—	—
6	Check the packing of all profile after powder coating.	Ok	Accepted.
7	Warrenty certificate of powder coating.	—	—
8	Check the 7 tank cleaning process.	Ok	Accepted.
	Qc Member:	Rohit Pawar.	
	Signature:		

Remarks → During inspection I observed chemical on some materials but it has been rectify by vendor.