NIHVA TECHNOLOGIES PVT. LTD.	PRE DISPATCH INSPECTION REPORT	Format no.: NIHVA-QA-F-07
		Rev. no. 00
		Rev date:
		Date of origine: 01-01-2017

Client Name : - Nilesh Patel		
Project :- Nilesh Patel	Location :- NIHVA Shop	Report No : - Nilesh Patel
Product Name :- RETRACTABLE ROOF	Qty :- 01 no.	Date :-04-02-2024

Sr.No.		Part Name	Drawing No.	Specification	Qty per product	Observation			Instrument used	Remarks
						1	2	3		
1	PROFILE ASSEMBLY FOR PANEL 01	Outer width	NP-PROF 01- 01 ASSEMBLY	8781	2	8770	8773	_	Steel tape	Conditionaly accepted
2		Height	NP-PROF 01- 01 ASSEMBLY	323	2	325	323	_	Steel tape	Accepted
3		NP-PLT04	NP-PLT04	Welded as per drawing	4	OK	OK	OK	_	Accepted
4		NP-PLT07	NP-PLT07		4	OK	OK	OK	_	Accepted
5		Outer width	NP-PROF 01- 02 ASSEMBLY	8781	2	8770	8772	_	Steel tape	Conditionaly accepted
6		Height	NP-PROF 01- 02 ASSEMBLY	323	2	323	323	_	Steel tape	Accepted
7		NP-PLT05	NP-PLT05	Welded as per drawing	4	OK	OK	OK	_	Accepted
8	PROFILE ASSEMBLY FOR PANEL 02	Outer width	NP-PROF 02- 01ASSEMBLY	9260	2	9246	9448	_	Steel tape	Conditionaly accepted
9		Height	NP-PROF 02- 01ASSEMBLY	513	2	515	516	_	Steel tape	Accepted
10		NP-PLT04	NP-PLT04	Welded as per drawing	4	OK	OK	OK	_	Accepted
11		NP-PLT07	NP-PLT07		4	OK	OK	OK	_	Accepted
12		Outer width	NP-PROF 02- 02ASSEMBLY	9260	2	9250	9249	_	Steel tape	Conditionaly accepted
13		Height	NP-PROF 02- 02ASSEMBLY	513	2	514	515	_	Steel tape	Accepted
14		NP-PLT05	NP-PLT05	Welded as per drawing	4	OK	OK	OK	_	Accepted
15	PROFILE ASSEMBLY FOR PANEL 03	Outer width	NP-PROF 03- 01ASSEMBLY	9741	2	9730	9734	_	Steel tape	Conditionaly accepted
16		Height	NP-PROF 03- 01ASSEMBLY	723	2	725	725	_	Steel tape	Accepted
17		NP-PLT04	NP-PLT04	Welded as per drawing	4	OK	OK	OK	_	Accepted
18		NP-PLT07	NP-PLT07		4	OK	OK	OK	_	Accepted
19		Outer width	NP-PROF 03- 02ASSEMBLY	9741	2	9726	9728	_	Steel tape	Accepted
20		Height	NP-PROF 03- 02ASSEMBLY	723	2	726	727	_	Steel tape	Accepted
21		NP-PLT05	NP-PLT05	Welded as per drawing	4	OK	OK	OK	_	Accepted
22	Panel 1 Encloser Profile Assembly	Total length	Panel 1 Encloser Profile	8549	1	8525	_	_	Steel tape	Conditionaly accepted
23		NP-PLT09	NP-PLT09	Welded as per drawing	2	OK	OK	_	_	Accepted
24	Panel 3 Encloser Profile Assembly	Total length	NP-PANEL03 ENCLOSER PROFILE ASSEMBLY	9509	1	9505	_	_	Steel tape	Accepted
25		NP-PLT09	NP-PLT09	Welded as per drawing	2	OK	OK	_	_	Accepted
26	Intermediate Support Assembly	Total length	NP-PROF05	1180	90	1178	1180	1183	Steel tape	Accepted
27		NP-PLT01	NP-PLT01	Welded as per drawing	180	OK	OK	OK	_	Accepted
28	BASE PROFILE ASSEMBLY	Total length	BASE PROFILE ASSEMBLY	3740	6	3752	3751	3752	Steel tape	Conditionaly accepted
29		NP-PLT02	NP-PLT02	Welded as per drawing	2	OK	OK	OK	_	Accepted
30		NP-PLT03	NP-PLT03	Welded as per drawing	2	OK	OK	OK	_	Accepted
31		NP-PLT06	NP-PLT06	Welded as per drawing	2	OK	OK	OK	_	Accepted
32		ROLLER BRG HSG	ROLLER BRG HSG	Welded as per drawing	2	OK	OK	OK	_	Accepted
33	BACK SUPPORT STRUCTURE	Total length		360		358	360	359	Steel tape	Accepted

34	RACK SUPPORT STRUCTURE - 350H		C- CHANEL MTG BASE PLATE	Welded as per drawing	14	OK	OK	OK	_	Accepted
35			C- CHANEL JOINING PLATE	Welded as per drawing		OK	OK	OK	_	Accepted
36	RACK SUPPORT STRUCTURE - 575H	Total length		585	14	584	585	584		Accepted
37			C- CHANEL MTG BASE PLATE	Welded as per drawing		OK	OK	OK	_	Accepted
38			C- CHANEL JOINING PLATE	2 nos welded instead of 3		OK	OK	OK	_	Accepted
39	Motor mounting Bracket nice 1.8	Total length	454		2	452	445	_	Steel tape	Conditionaly accepted
40		width	400			399	399	_	Steel tape	Accepted
41		height	120			120	120	_	Steel tape	Accepted
42		MOTOR MTG BRT PLATE 2_NICE_1.8T	MOTOR MTG BRT PLATE 2_NICE_1.8T	Welded as per drawing	1	OK	_	_	_	_
43		MOTOR MTG BRT PLATE 3_NICE_1.8T	MOTOR MTG BRT PLATE 3_NICE_1.8T	Welded as per drawing	3	OK	_	_	_	_
44	Coating Thickness	Coating Thickness	_	70-90µ	_	84.8	83.2	80.7	DFT meter	Accepted
45	Scratch test	Scratch test	_	_	_	OK	OK	OK	_	Accepted
46	Visual					OK	_	_	_	Accepted

Maruti Yamgar
Inspected By

NIHAA TECHNOLOGIES PVT. LTD. PUNE

Maruti Yamgar
Checked By