DOOR AND DOCK LEVELER NEGOTIATION MEETING-NIHVA TECHNOLOGIES

Meeting No. NR
Date 21st February 2020
Purpose Door and Dock Leveller Negotiation Meeting for FSIPL

Attendees:

Sharad Kawade (SK)	Facilities and Building Solutions PVt Ltd (FABS)
Darshana Bhagadkar (DB)	Facilities and Building Solutions PVt Ltd (FABS)
Vivek Bari (VB)	NIHVA Technologies Pvt Ltd (NTPL)
Maliikarjun Patil (MP)	NIHVA Technologies Pvt Ltd (NTPL)

Distribution:

All above

Ajay Kelkar (AK)	Food Service India Pvt Ltd (FSIPL)
Umakant Gupte (UG)	Food Service India Pvt Ltd (FSIPL)
Gajendra Sisodia (GS)	Food Service India Pvt Ltd (FSIPL)
Deepak Yadav (DY)	Facilities and Building Solutions Pvt Ltd (FABS)

Sr. No.	Specifics	Action By	Date
1.	The offer received from NTPL dated 11th February 2020 discussed. Technical compliances and considerations were reviewed in detailed.		
2.	The technical parameter considered by NTPL is updated during meeting and SK informed that along with MOM the excel sheet will be shared with vendor in which the things which are not mentioned are need to be updated by the vendor. Also informed that the parameters which are not considered are required to be considered with their revised offer.	Note	
3.	**HSFD:** **The quote received for HSFD by considering make NIHVA and ASSA ABLOY.** The discussion regarding HSFD as follows: • SK enquired about the make for HSFD. NTPL informed that make for HSFD is ASSA ABLOY HSD. For NIHVA the components are imported from Europe and assembled in their manufacturing unit. • SK enquired about the opening speed considered for HSFD. NTPL informed that the closing and opening speed as below: ➢ ASSA ABLOY : Opening: up to 1.2 m/s & Closing: 0.5 m/s ➢ NIHVA : Opening Speed: 3 m/s & Closing Speed :0.8 m/s • SK enquired about the consideration of fabric for HSFD. NTPL informed that in case of ASSA ABLOY the fabric is non self extinguishing and for NIHVA the fabric is Self extinguishing, with Transparent PVC section. • SK enquired about the pressure difference consideration. NTPL informed that the pressure difference for both the make is	Note	

Sr. No.	Specifics	Action By	Date
	Delta 50 pascals. • SK enquired about the standard Wind Resistance consideration. NTPL informed that the wind resistance for both the make as follow: ➢ ASSA ABLOY: Class 1 (300 Pa (N/m²)) maximum wind load while closing 50 N/m² ➢ NIHVA: Class 2 (500 Pa (N/m²)) maximum wind load. • SK enquired about the Electronic control panel. NTPL informed that the electrical control panel considered as per both the make. • SK enquired about the vision panel consideration. NTPL informed that the vision panel consideration as follow: ➢ ASSA ABLOY: Horizontal one row of height 400 mm at eye level ➢ NIHVA: Vision for full width and 600 high considered. • SK enquired about the safety edge consideration. NTPL informed for both the make electrical safety Edge considered. • SK enquired about the consideration of manual operation. NTPL informed that the manual operation is considered as per both the make but need to mention in ASSA ABLOY offer. • SK enquired about the Colour consideration. NTPL informed that following colour option as per both the make: ➢ ASSA ABLOY: 8 standard colors - white, yellow, green, orange, red, gray, black, blue. ➢ NIHVA : 8 Standard Colours – Signal Yellow (RAL1003), Flame Red (RAL 3000), Moss Green (RAL 6005), Jet Black (RAL 9005), Pure Orange (RAL 2004), Ultramarine Blue (RAL 5002), Light Grey (RAL 7035), White (RAL 9010), On request other colours can be provided. • SK enquired about the consideration to seal the door. NTPL informed that the Gaskets on side and rubber at bottom in case of both the make. • SK enquired about the provision of casing. NTPL informed that powder coated GI casing is considered for both. • SK enquired about the optional items. NTPL informed that all optional items are considered and price for the same also quoted except the sequential photocell for which price not quoted in case of both the make. • During meeting the option for the access the HSFD is discussed. SK informed that at some locations the doors are very near he asked NTPL whether the option of magnetic loop detector and radar can be worked out. During meeting the option of pull chord is discussed and it is informed to the vendor that the cost of pull chord to be provided by the vendor in their revised quote. NTPL agreed for the same. ➢ SK informed that the door interlocking between 1 sectional door with 2 or more HSFD is required to be considered and no extra charge will be paid for interlocking. NTPL confirmed the same.		

Sr. No.	Specifics	Action By	Date
4.	**Sectional Doors:** **The quote received for Sectional Door by considering make ASSA ABLOY.** The discussion regarding Sectional door as follows: • SK enquired about the make for Sectional door. NTPL informed that sectional door the make considered is ASSA ABLOY. • SK enquired about the door specification. NTPL informed that the 42 mm Square Grid, steel sheet with Insulation of high density of 42 Kg/m3, CFC free Polyurethane foam. ➢ SK enquired about the speed consideration. NTPL informed that speed considered as CDM9 0.28 m/s. ➢ SK enquired about the consideration for electronic control panel. NTPL informed that the electronic control panel is considered with Operating switch with Push button panel with OPEN-CLOSE-STOP control to operate from inside. ➢ SK enquired about the width of the each panel. NTPL informed that the width of the panel is 545 mm. ➢ SK enquired about the provision of vision panel. ➢ NTPL informed that he considered 3 vision panels of 60 x 290 but not mentioned in offer. SK asked to mention. NTPL agreed for the same. ➢ SK enquired about the colour consideration for sectional door. NTPL informed that there are 8 standard colors - white, yellow, green, orange, red, gray, black, blue. ➢ SK enquired about the consideration of safety edge. NTPL informed that the pneumatic safety edge is considered. ➢ SK asked for provision of door seal. NTPL informed that it will be sealed through gasket at top bottom and Side. ➢ SK enquired about the provision of manual operation. NTPL informed that the manual operation is considered. ➢ SK enquired about the consideration of handles. NTPL informed that 1 handle considered. ➢ SK informed that the interlocking between sectional and HSFD need to considered. NTPL informed that interlocking considered in the offer.		
5.	**Dock Leveller:** **NTPL informed that for dock leveller NIHVA has their own manufacturing unit and dock leveller of ASSA ABLOY not quoted.** The discussion regarding Dock leveller (NIHVA) as follows: ➢ SK enquired about the make for the dock leveller. NTPL informed that the make for dock leveller is NIHVA. ➢ SK enquired about the operation mode. NTPL informed the system is AC power pack hydraulically operated. ➢ SK informed that the platform profile and finish not mentioned. NTPL agreed and confirmed to update same in their revised offer. ➢ SK enquired about the provision of bumpers. NTPL informed that the pair of Dock Bumper are considered.		

Sr. No.	Specifics	Action By	Date
	➢ SK enquired about the load carrying capacity consideration. NTPL informed that the load carrying capacity is considered for Hydraulic 6Ton (Point Load). ➢ SK enquired about the working range. NTPL informed that the working range is +550 mm and -350 mm. ➢ SK enquired about the consideration of membrane Push button. NTPL informed that the membrane push button is considered. ➢ SK enquired about the colour consideration. NTPL informed that blue and yellow colour is available.		
6.	Please note that the in the sectional door the cost of supporting structure need to be considered to support the runner. SK explained the situation over site as the sectional door neither be open inside nor vertically at outside. (The reference image is attached) So it is need to operate parallel to outside existing canopy for that the support required to be provided on which guides can be laid. So these required to consider in the cost of sectional door. NTPL agreed for the same.	Note	
7.	SK enquired about the Supply and Installation period. NTPL informed that Supply period as below: ➢ ASSA ABLOY: HSFD – 9-10 Weeks Section door – 9-10 Weeks Dock Leveler – NA ➢ NIHVA : HSFD – 5-6 Weeks Section door – NA Dock Leveler – 4-5 Weeks The installation period will be 2 Weeks.	Note	
8.	SK enquired about the packaging, forwarding, insurance and transportation charges. NTPL informed that packaging forwarding quoted in their offer and insurance is included in their offer. SK informed to the cost for transportation need to be update in their revised offer. SK enquired about any other charges other than above mentioned. NTPL informed that there will not be any other charges other than this.	Note	
9.	SK informed that the payment term as below: ➢ 30% Advance ➢ 50% Against Material Delivery ➢ 15% Against Installation ➢ 5% Retention SK informed that the payment term will be discussed during final negotiation in the presence of Client.	Note	
10.	SK enquired about warrantee period consideration. NTPL informed that the warrantee for the period of 12 months considered.	NTPL	
11.	SK informed that the quote to be submitted by 24th Feb 2020. NTPL agreed for the same and will send the quote by 24/02/2020.	NTPL	24/02/2020