NEDSPICE- DOOR AND DOCK STATION NEGOTIATION MEETING-NIHVA

Meeting No. NR
Date 21st April 2020
Purpose Door and Dock Station Negotiation Meeting for NDIL

Attendees:

Sharad Kawade (SK)	Facilities and Building Solutions PVt Ltd (FABS)
Darshana Bhagadkar (DB)	Facilities and Building Solutions PVt Ltd (FABS)
Arjun Patil (AP)	NIHVA Technologies Pvt Ltd (NTPL)

Distribution:

All above

Sakharam Ghodke (SG)	Nedspice Dehydration India LLP (NDIL)
Aju Chacko (AC)	Nedspice Dehydration India LLP (NDIL)
Deepak Yadav (DY)	Facilities and Building Solutions Pvt Ltd (FABS)

Sr. No.	Specifics	Action By	Date
1.	SK informed that the quality checks followed at manufacturing facility, such checklists, MTC etc. to be submitted along with materials. SK also enquired that during production is it possible to visit the factory by client/FABS representative for physical inspection of the product. AP informed that visit can be done during production.	Note	
2.	SK informed that the safety procedure to be followed at site during installation as per EHS plan shared with tender documents. Use of mandatory basic PPE's (Helmet, Safety Shoes, Safety Harness and Safety Jacket etc.) is mandatory During Installation, work permits/Checklist to be filled and followed properly. Health check-ups for labours need to be provided on site.	Note	
3.	The technical parameter considered by NTPL is updated during meeting and SK informed that the things which are not mentioned are need to be updated by the vendor in their revised offer. Also informed that the parameters which are not considered are required to be considered with their revised offer.	Note	
4.	**HSFD:** **The quote received for HSFD by considering make NIHVA and ASSA ABLOY.** The discussion regarding HSFD as follows: • DB enquired about the consideration door size. AP informed that the door size is 2.0 x 3.0 m. • DB enquired about the speed considered for HSFD. AP informed that the opening speed is 1 m/sec. • DB enquired about the consideration of fabric for HSFD. • AP informed that it is a Self-extinguishing polyster fabric, PVC coated on both side of 1.0 mm thick. • DB enquired about the pressure difference. AP informed the pressure difference is Delta (Δ) 50 pascals considered.	Note	

Sr. No.	Specifics	Action By	Date
	• DB enquired about the Electronic control panel. AP informed that the electrical control panel considered with Push button considered on one side. SK informed that one extra need to consider. AP confirm to consider the same in the revised offer. • DB enquired about the Vision panel consideration. • AP informed that the vision panel considered as Full width of door 1 No. (1200 mm from bottom) - 2mm thick and the height of panel is 400 mm. • DB enquired about the pneumatic Safety edge consideration. AP Informed that the wired safety edge considered. • DB enquired about the provision of manual operation. AP informed that for provision of manual is considered. • DB informed that the colour not mentioned for HSFD door. AP confirm to provide the same in their revised offer. • DB enquired about the provision of Gasket. AP informed that gasket is considered. • DB enquired about the consideration of optional items like magnetic loop detector, Photocell, Radar, remote control and pull chord. AP informed that provided rate for all optional items in their quote. It is informed to vendor that the radar sensor to be considered for both the side. AP confirm to consider the same in their revised offer.		
5.	**Sectional Doors:** **The quote received for Sectional Door by considering make ASSA ABLOY.** The discussion regarding Sectional door as follows: • DB enquired about the size of sectional door. AP informed that the size of the sectional door is 2.4 x 3.0 m. • DB enquired about the door material specification consideration. AP informed that the double skin insulated, polyester painted, hot dip galvanised overhead sectional doors with high density of 48 Kg/m3 CFC free Polyurethane foam. • DB enquired about the door width consideration. AP informed that the door width is 44 mm. • DB enquired about the speed consideration. AP informed that the speed considered as 0.28 m/sec. • DB enquired about the consideration for electronic control panel. AP informed that the electronic control panel is considered from 1 side. • DB enquired about the width of panel. AP informed that the panel width is 600 mm. • DB enquired about the consideration of vision panel. AP informed that the vision panel size shall be update in their revised offer. • DB enquired about the consideration of the all optional items like Key Switch, remote control, traffic light. AP confirmed that he considers all optional items and provided the rate for all optional items. • DB enquired about the safety edge consideration. AP informed that the safety edge is considered.		

Sr. No.	Specifics	Action By	Date
	• DB informed that the colour not mentioned for sectional door. AP confirmed to update same in their revised offer. • DB asked for provision of door seal. AP informed that gasket is provided. • DB enquired about the provision of manual operation. AP informed that the manual operation is considered. • DB enquired about the consideration of sturdy handles. AP informed that single sturdy handle from 1 side is considered. • DB enquired about the interlocking between sectional door and dock leveller. AP informed that the interlocking is considered.		
6.	**Dock Leveller:** **NTPL informed that for dock leveller NIHVA has their own manufacturing unit and dock leveller of ASSA ABLOY not quoted.** The discussion regarding Dock leveller as follows: • DB enquired about the size of dock leveller. AP informed that the size for dock leveller is 2.0 m X 3.0 m. • DB enquired about the cylinder provision. AP informed that the 2 Nos of cylinders for platform lifting and 1 no for lip lifting is considered. • DB enquired about the platform profile and finish. AP informed that the platform consist of Steel surfaces, blasted or Anodized PU Coated Anti slip steel, 400 mm long. • DB enquired about the provision of bumpers. AP informed that the pair of bumpers shall be considered in their revised offer. • DB enquired about the load carrying capacity consideration. AP informed that the uniformly distributed load of 10 MT (or point load of 6MT) is considered. • DB enquired about the working range. AP informed that the working range is +550 mm and -350 mm which will be update in their revised offer. • DB informed that the clear pit dimension not mentioned. AP confirm to mention the same in their revised offer. • DB enquired about the consideration of membrane Push button. AP informed that the membrane push button is considered. • SK enquired about the colour consideration. AP informed that blue and yellow colour is considered.		
7.	**Dock Shelter:** The discussion regarding Dock Shelter as follows: • DB enquired about the size of the dock shelter. AP informed that the size is 3.5 x 3.5 m. • DB informed that the dock shelter to be considered as retractable. AP confirm to consider the same in their revised offer. • DB enquired about the curtain material consideration. AP confirm to update same on their revised offer. • DB informed that the colour not mentioned for dock shelter. AP confirm to update same on their revised offer.		

Sr. No.	Specifics	Action By	Date
8.	SK enquired about the warranty consideration. AP informed that the warranty is 12 months from the date of supply.	Note	
9.	SK informed to review the contract agreement provided along with tender documents. Vendors comments/approval required on contract agreement to be submitted along with revised offer. AP agreed for the same.		
10.	SK enquired about the Supply and Installation period as per current situation due to Covid 19. AP informed that the delivery period for HSFD door and dock shelter is 9-10 Weeks, For sectional door 14-15 weeks (Make ASSSA ABLOY), For Dock leveler 5-6 Weeks. SK informed to provide the lead time for available colors in their inventory for all the products along with revised offer.	Note	
11.	SK enquired about the packaging, forwarding, insurance and transportation charges. AP informed that packaging forwarding, Insurance and transportation is quoted in their offer. SK informed to mention the unloading charges if any in the revised offer. SK enquired about any other charges other than above mentioned. AP informed that there will not be any other charges other than this.	Note	
12.	SK informed that the payment terms as per tender as below: **Supply:** • 20% Advance against ABG • 60% Against Material Delivery at site • 15% Against Installation • 5% Retention till DLP of 12 Months or 18 months from the date of supply. **Installation:** • 20% advance against ABG • 75% against installation on pro rata basis. • 5% Retention till DLP of 12 Months or 18 months from the date of supply. SK informed that for release of any advance the bank guarantee is mandatory and 5% retention till DLP of 12 Months or 18 months from the date of supply. Also informed that payment term will be discussed during final negotiation in the presence of Client, at present vendors to quote considering these payment term.	Note	
13.	SK informed that the quote submitted by NTPL is very high and asked to submit their best quote by 23thApril 2020. AP agreed for the same and will send the quote by 23/04/2020.	NTPL	23/04/2020