MOM Between OCL and NIHVA				Date: 15th March 2023	
Sr. No.	Description	Action Date	Action By	Remarks by NIHVA	Remarks by OCL
1	NIHVA to provide a single retractable panel covering the entire opening size with the motor located on the inside	16th March 2023	NIHVA		
2	The member size acceptable is 62X62 for the curved profiles and the connecting members of 50X50mm. All the balance member sizes will be shown in the shop drawings to be submitted. The thickness of the profiles will be as per the structural calculation requirements.	16th March 2023	NIHVA		
3	The powder coating will be of the RAL shade 9007 and NIHVA to submit the coating specifications. NIHVA confirmed that the coating warranty will be 10 years.	-	-	Noted.	
4	3mm thick clear polycarbonate sheet will be used for the roofing	-	-	Noted	
5	NIHVA to provide the electrical power point location and the power requirement on the shop drawings being submitted. NIHVA confirmed that the system will be integrated with the BMS for an automated operation.	16th March 2023	NIHVA	Noted	
6	NIHVA to provide the Wind load structural calculation of the entire system for OCL review and approvals.	20th March 2023	NIHVA		
7	NIHVA to provide the fire rating of the system and the polycarbonate sheet	At the time of Installation	NIHVA	Noted	
8	NIHVA to provide the granite fixing layout and sizes for the provision to be done at the site.	17th March 2023	OCL	Already Shared	
9	NIHVA confirmed to submit the shop drawings for approvals on 16th March 2023	16th March 2023	NIHVA		
10	OCL to provide the approvals for the shop drawings by 17th March 2023	17th March 2023	OCL	Noted	
11	NIHVA to visit the site and take the necessary site measurements	15th March 2023	NIHVA	Done	
12	NIHVA confirmed that the fabricated material will be delivered at site by 31st March 2023	31st March 2023	NIHVA	Will try for it	
13	OCL informed NIHVA that the advance is under process and will be released asap.		OCL	Pls confirm the Date	
14	All civil work will be done by OCL as per shop drawing		OCL		