As per our site visit along with the end user to ISRO on **19th February 2025**, we conducted a detailed measurement of the actual cut-off sizes (inner-to-inner room dimensions). The measured dimensions are:

- **Width**: 4900 mm
- **Length**: 6400 mm

Considering actual site conditions, we observed a deviation from the tender specifications. To accommodate the **MS structure along with the support members** required for track mounting on both sides, and to ensure a **100% roof opening**, we have made the following adjustments to the panel sizes.

Revised Sizes and Overlap Justification:

- **Suggested panel width**: 5500 mm (instead of 6700 mm)
- **Suggested panel length**: 8700 mm (instead of 9100 mm)

Overlap Provisions:

- Width-wise overlap: **300 mm +300 mm on both sides**
- **Length-wise overlap: 1150 mm + 1150 mm on both sides**

These deviations have been proposed after a thorough assessment of the site conditions, with the dual aim of achieving a **fully openable roof system** and ensuring **stability of the MS structure**.

Panel Size Details:

Sr. No.	Description	Width (mm)	Length (mm)
1	As per ISRO Specification	6700	9100
2	As per NIHVA Visit & Specification		
	Panel 1 (Smallest)	5500	8700
	Panel 2	5650	8700
	Panel 3	5800	8700
	Panel 4	5950	8700
	Panel 5 (Largest)	6100	8700

We kindly request you to review the above-proposed panel sizes and provide your feedback or approval at the earliest.
Thank you for your continued support and cooperation.