Routine Test Certificate

For 3 Phase Induction Motor

Customer	CREATIVE POWER &CONTROLS,PUNE				
ORDER NO. & DATE	/				
Indent No & Date	/			**Issue Date:**	02/09/2022
Motor No.	0.75EF4FLG	**Frame**	E80	**Excise No**	VDAM11470
Kilo Watt	0.75	**Duty**	S1	**Insu.Class**	F
Volts	415+-10%	**Freq**	50+-5%	**Eff FL**	79.6 IE2
Amps / Conn	1.8 STAR	**Rating**	CONT		
RPM	1415	**Amb**	50°C	**Gas Group**	IIC
Bearing DE/ODE	6304ZZ/6304ZZ	**Mounting**	B5	**Enclosure**	FLAME PROOF
Space Heater		**Deg of protn**	IP55	**Type**	SCR
Thermistor					

Resistance Between Terminal STATOR 16.45 Ohm at amb. 30°C

Test	Volts	Amps 1	Amps 2	Amps 3	Watts
No Load	415	1.3	1.3	1.3	114
Locked Rotor	135	2.2	2.2	2.2	218

Insulation Resistance (Before & after HV test) Above 150 Megaohm

Reduced voltage running up test at 1/√3 rated voltage OK

High Voltage Test at 2000 V for 1 min OK

Open Circuit rotor volts (For slipring motors only)

Other Details :

NL RPM 1521 50.73 Hzs

Remarks : IEC60034;IE2; TEMP CLASS : T4

Test witnessed by :

We certify this motor has been tested as per IS/IEC60034 and results found satisfactory

Certificate is electronically generated hence no signature is require

Quality Assurance

LT Motor Division

*Motor is tested under controlled conditions & at no load.Test data may differ at site due to improper connection, poor power quality & if tested with coupled condition. Always read operation & maintenance manual carefully before installing the motor.

TESTED OK

CG Power and Industrial Solutions Limited www.cgglobal.com