NIHVA

INSTALLATION CHECKLIST FOR GEAR OPERATED ROLLING SHUTTER

Rolling shutter location :-	Date :-
Rolling shutter No. :-	Format No.:-
Rolling shutter size : -	Issue No. Date: -

	INSPECTION POINTS	YES	NO
1	Guide greasing	☐	☐
2	Worm gear greasing	☐	☐
3	Bearing greasing	☐	☐
4	Gear box greasing	☐	☐
5	Slats ok	☐	☐
6	Bottom rubber gasket ok	☐	☐
7	Guide ok	☐	☐
8	Worm gear drive ok	☐	☐
9	Hood cover ok	☐	☐
10	Bracket welding / fasteners ok	☐	☐
11	Guide welding / fasteners ok	☐	☐
12	Bottom profile ok	☐	☐
13	Gear box welding / fasteners ok	☐	☐
14	Spring tension ok	☐	☐
15	Lock working properly	☐	☐

Remarks (if any) :-

NIHVA Engineer Name :-

NIHVA Engineer Sign :-

Client Name & Mob. No. :-

Client sign :-