SIEMENS

Routine Test Certificate

Machine No
30942026

Client : -

Efficiency Class : IE2

So.No : -

NAME PLATE DATA :

Type	: 1LE75011AB435FA4	Frequency	: 50 Hz±5%	Duty	: S1
Output	: 2.2 KW	Efficiency %	: 84.3	Insulation Class	: F
Current	: 4.8 A	Power Factor	: 0.76	Frame Size	: 100L
Voltage	: 415 V±10%	Connection	: Delta	Rotor Class	: .
Speed	: 1440 RPM	Protection	: IP55	Ref.std.	: IS:12615/IEC60034-1
Direction	: Clockwise	AMB	: -20°C <=TAMB<=50°C	VFD	: Yes
DE Bearing	: 6206-2Z/C3	T.Box Position	: Top	BTD	:
NDE Bearing	: 6206-2Z/C3	Rotor Voltage	:	ACH	:
Construction	: IMB5	Rotor Current	:	PTC	:
				RTD	:

TEST RESULTS :

RESISTANCE OF STATOR WINDING :

Polarity	Connection	Avg Res (Ohms)	Amb Temp (°C)
4	Delta	5.6033	30.0

V		Hz	A	KW	cos Ø	NOM.EFF	1/min	IE-CL
-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-

NO LOAD TEST :

Polarity	Voltage (Volts)	Current (Amp)			Input Power (Watt)
4	415	2.94	2.98	3.07	205

Reduced Voltage Run Up Test : Motor runs upto full speed at 57% Volts in both directions.
(For Squirrel Cage Motors Only)

LOCKED ROTOR TEST :

Polarity	Voltage (Volts)	Current (Amp)	Input Power (Watt)
4	83	4.8	353

MAGNETISATION (OPEN CIRCUIT VOLTAGE RATIO TEST) : For Slip Ring

Volts	Stator Current (Amp)	Rotor Voltage (Volts)
-	-	-

HIGH VOLTAGE TEST :

	Voltage (kV)	Duration	Remarks
Stator	2	1 minute	OK
Slip Ring Rotor	-	1 minute	-

INSULATION RESISTANCE TEST :

Winding	Insulation Resistance
Stator	>50 MOHMS
Slip Ring Rotor	-

REMARKS : We hereby confirm that the machine has been manufactured in accordance with the standard listed above and that the specified test and inspections have been carried out. The machine was found to be electrically and mechanically in order. Accessories provided if any have been tested and found in order.

This is computer generated output approved by Siemens Motor Quality Assurance , hence signature is not required.

SIEMENS LTD.

Test Date : 12-01-2021

Download Operation Manual by scanning the QR code.
Else visit "http://www.siemens.co.in/1LE7OM"