WORK ORDER

Client					
AAR INDAMER TECHNICS PVT LTD					

PO Number:		PO/INDAAR/20-21/194	W. O. no-	SO/20-21/090
PO Dated :		26-Dec-20	W. O. Date	11-Jan-21
PO Received Date:		09-Jan-21	Sales Co ordinator	Shailesh
Ref. Quotation:		SQT.20.21.2850 R2	Front Sales Person	VT

Dispatch Address:

Plot No. 2A, 2B, 2C, Sec-9, Mihan Sez, Khapri, Nagpur - 441108

Sr. No	Description of Goods	Technical Details	UOM	Qty.	Supply	Installation	Amount	Dwg. Approval
1	2Hrs Fire Rated Rolling Shutter	Size : (W)4000 x (H)4100 mm	NOS	1			-	Pending
2	2Hrs Fire Rated Rolling Shutter	Size : (W)8134 x (H)5500 mm	NOS	1			-	Pending
3	2Hrs Fire Rated Rolling Shutter	Size : (W)5700 x (H)4100 mm	NOS	1			-	Pending
		Total		3		-	-	

Sr. No	Description	Specification
1	Certification	• BS 476 Part 22 & MS 1073 Part 3 1988 • Tested in Warrington Fire Reasearch Centre UK & Sirim Malasiya
2	Test	UL - 10B Tested
3	Shutter Slats	Zinc coated steel solid slats
4	Shutter Curtain	Roll formed from 1st grade BHP Zincalume steel SKB-A7 curve slat curtain
5	Guide Rail	Fabricated from hot-dipped galvanised steel of 3.0 mm with one piece design surface mounted type.
6	Bottom Bar	Assembled of 2 Pieces of 38 x 38 x 3 mm galvanised steel angle bolted 800 mm pitch with galvanised bolts and nuts or 2 pieces of 40 x 40 x 6 mm steel flat bar.
7	Shutter Enclosure Box	Pressed Galvanised steel sheet to suite box size comply to fire test approved thickness.
8	Operation Control	Gear motor with Thermal protector, limit switches, manual overide, c/w push button switch with keys lockable.
9	Motor Drive Unit	Power Source: 110v 60Hz 1 phase 220v 6OHz 1 phase 230v 50Hz 1 phase 400v 50Hz 3 phase Manual Chain Override One unit push button switch Gravity drop level Auto close by relay switch after receive of 24vdc fire signal
10	Fire Mode	Fire Shutter will auto close via upon receiving of 24VDC fire signal

A) Commerical Terms

1)	**Payment Terms:**	50% Advance along with comfirmed purchase order and balance 50% after material is reached at site.
2)	**Delivery Date as per PO:**	4-5 weeks from the date of receipt of confirmed purchase order, advance payment and drawing approval.
3)	**Transportation:**	Extra at actual
4)	**P&F Charges:**	NIL
5)	**Loading:**	NIHVA
6)	**Unloading:**	Client
7)	**Lifting Equipments:**	Client
8)	**Warranty:**	12 Months from date of Supply
9)	**Height arrangement:**	Client
10)	**Electricity Supply:**	Client
11)	**GST:**	18% Extra
12)	**Installation Scope:**	NIHVA
13)	**Mode of import:**	NA
14)	**HSS:**	NA
15)	**Documentation Required:**	Standard Handover Documents

Certified that the above work order finalised in presence of:

AGM	SALES	PROJECT	PPC	DESIGN	Date & Time
A.K.	V.T		S.B.		