NIHVA

SLIDING DOOR PROJECT INSTALLATION REPORT

Consider door Size 22 meter x 6.5 meter Qty = 1 No.

Sr.No.	Discription	Purpose	Requirement	OSS Approval	Serum Institute Approval
	Structure Installation				
1	Installation / Service Days		For stability need additional top structure require		
			Addition Support require to top structure		
	Door Installation				
2	Installation / Service Days		Additonal two door frame require		
			Removing all door frame		
			Door installation done in reverse direction		
	Lifting Equipment				
3	Boom Lift / Scissor Lift	Equipment require for installation	Require Lifting equipment for Door & structure installation		
4	Crane	Sstructure & Door Installation	Require height arrangemnet for Door & structure installation		
	Structure modification & Consumabale				
5	Bottom Rail	Dia.25 mm,	Civil work require for bottom rail removing		
			Civil work require for bottom rail install in reverserve direction		
6	ISMB for top structure	3 Section of each + Support	Top ISMB modify as per new design		
			Top ISMB install with additional support		
7	Two Door Frame	Each to one side	Additonal two door frame require to clear opening		
8	Intermediate Seal	Between two door	Rubber Seal require betwwen two door frame		
9	Supply cable & its assembly for each door	2 Nos.	Require supply cable for both door frame to drive motor		
	Deasign Analysys & Load Test				
10	Deasign Analysys		Structural design / drawing analysys		
11	Load Test Certificate		Load Test certificate		
12	Load For Load Test		Dead Weight for load testing		