WORK ORDER

NIHVA
NIHVA TECHNOLOGIES PVT. LTD.

Client
EMCURE PHARMACEUTICALS LIMITED

PO Number:	2500040513 & 2500040514	W. O. No-	SO/21-22/104
PO Dated :	22.10.2021	W. O. Date	23.10.2021
PO Received Date:	22.10.2021	Sales Co ordinator	Pratibha Mete
Ref. Quotation:	AS_21.22.0039R2	Front Sales Person	Pratibha Mete

Dispatch Address:

EMCURE PHARMACEUTICALS LIMITED
PLOT NO : SM-14, 15 & 16/1, GIDC,
SANAND-II, CHARAL ,TAL. :SANAND,
Ahmedabad 382110
GSTIN : 24AAACE4574C1Z1

Sr. No	Description of Goods	Technical Details	UOM	Qty.	Rate	Supply	Installation	Dwg. Approval
1	**Pit Mounted Scissor Lift**	Platform Size = 2000 W mm X 2500 L mm Capacity = 1500 KGS Shut Height = 500 mm Max Height = 2100 mm Lift Height = 1600 mm One Side Lip 400 mm (L) X 2000 mm (W) 2-Side Fixed Railings, Height 800 mm, Pipe Dia. 32 mm Powerpack make : Rexroth & Bosch / Motor Make Siemens	**NO**	**1**		**-**		**Pending**

A) Commerical Terms

1)	**Payment Terms:**	30% Advance along with Confirmed Purchase Order, 50% against Performa Invoice before disp & Balance 20% after installation.
2)	**Delivery Date as per PO:**	6-7weeks
3)	**Transportation:**	In Client Scope
4)	**P&F Charges:**	Extra @ 3%
5)	**Loading:**	NIHVA
6)	**Unloading:**	In Client Scope
7)	**Lifting Equipments:**	NA
8)	**Warranty:**	12 months from the date of installation
9)	**Height arrangement:**	NA
10)	**Electricity Supply:**	In Client Scope
11)	**GST:**	Extra @ 18%
12)	**Installation Scope:**	NIHVA
13)	**Mode of import:**	NA
14)	**HSS:**	NA
15)	**Documentation Required:**	Standard Handover Documents

Certified that the above work order finalised in presence of:

GM	AGM	SALES	PROJECT	PPC	DESIGN	Date & Time
V.T.	**A. K.**	**P.M.**	**S.M.**	**S.B.**	**G.P.**	**23-10-2021**