NIHVA

NIHVA Technologies Pvt. Ltd.
187, G-Block, Thermax chowk, MIDC Chinchwad,
Pune - 411019

NIHVA - PRJ - F - 09

Report

Purpose of visit :-		Pre installation site visit	WO No.-	Date :- 26/07/18
	✓	Installation & commissioning Handover		
		Preventive Maintenance		
		Break Down		

Project Name	:-	IKEA (Chakan- III)	
End User Name	:-	IKEA (Chakan- III)	
Site Location	:-	Bambali, Chakan- III	
Contact Person	:-		Mb. -
Product Name	:-	Dock Leveller.	
Product Sr.No	:-	-	Model No. :- -
Size	:-	2200(W) x 2500(L) x 540(H)	Quantity :- 7 NOS
Product Location	:-	St. no. 8, 9, 10, 15, 16, 17, 20.	
Automatic Opeartion	:-	Yes	
Manual Operation	:-	-	
Attended by	:-	Anand, Gajanan, Vijay, Rahul, Sumit	
Status	:-		
Final Handover	:-	Yes- ✓ No -	Temporary Power Supply - Permanent Power Supply- ✓
Hand Over to		Name :-	
		Desgination :-	
		Contact No. :-	

Remark (If any)

Kindly submit below documents with Handover.
1) Catalogue / Manual / spare parts list / Layout.
2) Installation & commissioning reports
3) Warranty Certificate
4) Escalation Matrix.
5) Preventive schedule during warranty period
6) ~~spare parts if any.~~
7) 2 keys with each dock.

IMPORTANT INSTRUCTIONS

1. The time of handover Permanent power supply is not available then trails will be shown on temporary supply and installation will be consider as final handover . For any techanical support Plz contact to our office
2. Nihva will not be responsible for any electrical and mechanical damages due to unavailability of power supply
3. Manual Operation should be done only in case of Emergency or Power failure .Frequent usage will usage will increase chances of wear and tear of gear and other parts and hence decrease the life of motor.
4. For 3 phase Motors Please ensure that there is no phase change else the motor will rotate in reverse direction and limit switch will not work.
5. Warranty is Provided against manufacturing defects Electronic / Electrical damages due to improper Power supply voltage Flacutation will not be covered under warranty.

We would like to here by declare / certifiy that design , supply and Installation & commissioning of all above products has been successful completed in accordance with the plans and specifications. We express our thanks for this opprtunity & trust.Looking forward to serve you in future with our best products & assuring you our best services all the time.

Nihva Representative - Sumit P. Jumde	Client Representative -
Date - 26/07/18	Date - 26/07/18
Sign -	Sign - (Rahul Borate)