NIHVA

NIHVA Technologies Pvt. Ltd.
187, G-Block, Thermax chowk, MIDC Chinchwad,
Pune - 411019

NIHVA - PRJ - F - 09

Report

Purpose of visit :-			WO No :-	Date :- 04/08/2019
		Pre installation site visit		
	✓	Installation & commissioning Handover ✓		
		Preventive Maintenance		
		Break Down		

Project Name	:-	Dock Leveller	
End User Name	:-	IKEA	
Site Location	:-	Chakan III	
Contact Person	:-	Kumbhar Sir	Mb. :- 08291991137
Product Name	:-	Dock leveller	
Product Sr.No	:-		Model No. :-
Size	:-	2130 x 2730 x 600	Quantity :- 03
Product Location	:-	B300 shed	
Automatic Opeartion	:-	OK	
Manual Operation	:-	OK	
Attended by	:-	Jitendra, Chandrahar, Vishwamitra Verma, Gole	
Status	:-	OK	
Final Handover	:-	Yes- ✓ No -	Temporary Power Supply - Permanent Power Supply- ✓

Hand Over to	Name :-	Kumbhar Sir
	Desgination :-	
	Contact No :-	8291991137

Remark (If any)

① All three dock leveller welding to ground, limit switch, light indicator & wiring work is completed.
② Trial for manual operation & automatic is also taken & found all working okay.

IMPORTANT INSTRUCTIONS

1. The time of handover Permanent power supply is not available then trails will be shown on temporary supply and installation will be consider as final handover . For any techanical support Plz contact to our office
2. Nihva will not be responsible for any electrical and mechanical damages due to unavailability of power supply
3. Manual Operation should be done only in case of Emergency or Power failure Frequent usage will usage will increase chances of wear and tear of gear and other parts and hence decrease the life of motor
4. For 3 phase Motors Please ensure that there is no phase change else the motor will rotate in reverse direction and limit switch will not work
5. Warranty is Provided against manufacturing defects Electronic / Electrical damages due to improper Power supply voltage Flacutation will not be covered under warranty

We would like to here by declare / certifiy that design , supply and Installation & commissioning of all above products has been successful completed in accordance with the plans and specifications. We express our thanks for this opprtunity & trust.Looking forward to serve you in future with our best products & assuring you our best services all the time.

Nihva Representative - Gole G.D.	Client Representative - Pradip Kumbhar Sir
Date - 04/08/2019	Date - 04/08/2019
Sign -	Sign -