WORK ORDER

NIHVA
NIHVA TECHNOLOGIES PVT. LTD.

Client
AAR Indamer Technics Pvt Ltd
Address:
AAR Indamer Technics Pvt Ltd Hangar No 1, Juhu Civil Airport, Vile Parle (W), Mumbai - 400056

PO Number:	NIHVA/AARIND/34/19	W. O. no-	SO/19-20/019
PO Dated :	24.04.2019	W. O. Date	22.05.2019
PO Received Date:	15.05.2019	Sales Co ordinator	Varsha
Ref. Quotation:	SQT.18-19.0045R11	Front Sales Person	VT

Contact Details		Billing Address:	Dispatch Address:
Contact Person:	Mr. Kunal Sahu	AAR Indamer Technics Pvt Ltd Hangar No 1, Juhu Civil Airport, Vile Parle (W), Mumbai - 400056	AAR INDAMER TECHNICS PVT LTD PLOT NUMBER 2A,2B,2C,SEC-09,MIHAN SEZ KHAPRI,NAGPUR 441108
Email ID:	ksahu@hotmail.com		
Mobile:	9867629616		

Sr. No	Description of Goods	Technical Details	UOM	Qty.	Rate	Amount	Dwg. Approval
1	Manual Single Leaf Sliding Gate (Supply + Installation)	Size: (W) 9 m X (H) 1.8m • OUTER Frame –72X72X3.2mm • INNER TUBES - 38X38X2.6mm • Gap between tubes – 125 mm	No	1		-	Not Approved
2	Manual Double Leaf Swing Gate (Supply + Installation)	Size: (W) 6 m X (H) 1.8m • OUTER Frame –72X72X3.2mm • INNER TUBES - 38X38X2.6mm • Gap between tubes – 125 mm	No	2		-	Not Approved
3	Manual Wicket Gate (Supply + Installation)	Size: (W) 2 m X (H) 1.8m • OUTER Frame –72X72X3.2mm • INNER TUBES - 38X38X2.6mm • Gap between tubes – 125 mm	No	1		-	Not Approved
4	Motorised Single Leaf Sliding Gate (Supply + Installation)	Size: (W) 5.5 m X (H) 1.8m • OUTER Frame –72X72X3.2mm • INNER TUBES - 38X38X2.6mm • Gap between tubes – 125 mm	No	2		-	Not Approved

A) Commerical Terms

1)	**Payment Terms:**	20% Advance, 65% Against Del on pro data basis, 10% after Installation and 5% Retension for 12 months
2)	**Delivery Date as per PO:**	Work completion date 30-07-2019
3)	**Transportation:**	Nil
4)	**P&F Charges:**	Nil
5)	**Loading:**	NIHVA
6)	**Unloading:**	NIHVA
7)	**Lifting Equipments:**	NIHVA
8)	**Warranty:**	24 months from the date of Installation/Handing over but, client will pay for material cost during maintenance work
9)	**Height arrangement:**	NIHVA
10)	**Electricity Supply:**	AAR
11)	**GST:**	18% Need to register as a vendor of Indemar in SEZ to get the tax benefit.
12)	**Installation Scope:**	NIHVA
13)	**Mode of import:**	NA
14)	**HSS:**	NA
15)	**Documentation Required:**	Standard + Provide the documents for vendor registration.

Certified that the above work order finalised in presence of:

	AGM	SALES	PROJECT	PPC	DESIGN	Date & Time
	A. K.	A. P.	S. P.	V. J.	P. A.	