WORK ORDER

NIHVA
NIHVA TECHNOLOGIES PVT. LTD.

Client

PO Number:		W. O. No	SO/22-23/025
PO Dated :	29.06.2022	W. O. Date	12.07.2022
PO Received Date:	29.06.2022	Sales Co ordinator	Pratibha Mete
Ref. Quotation:	RR_22.23.0032R1	Front Sales Person	Gaurav Jain

Contact Details		Billing Address:	Dispatch Address:
Contact Person:			
Email ID:			
Mobile:	9891040226		

Sr. No	Description of Goods	Technical Details	UOM	Qty.	Rate	Amount	Dwg. Approval
1	**Retractable Roof - Polycarbonate Sheet**	• **7000 X 8000 X 1400 X 4 panel** • **Installation Inclusive** • **One side opening** • **Polycarbonate Compact Clear/Embossed 3.0 mmThick- Palram/Tuflite/Lotus** • **Profile : Powder Coated AL Frame.:** a) Main frame profile 60x60x2.5mm b) Roller frame profile 63.3x108x2.8mm c) Support profile 25x50x2.5mm • **Guide : Annodized AL Guide :** a) Primary Guide profile 15x90.5x3mm b) Secondary Guide profile 15x125x3mm	**NO**	**1**		-	**Not yet**

A) Commerical Terms

1)	**Payment Terms:**	100% payment received.
2)	**Delivery Date as per PO:**	4-5 weeks
3)	**Transportation:**	In Client scope
4)	**P&F Charges:**	Extra @ 3%
5)	**Loading:**	In NIHVA scope
6)	**Unloading:**	In Client scope
7)	**Lifting Equipments:**	In Client scope
8)	**Warranty:**	12 months from the date of installation
9)	**Height arrangement:**	NA
10)	**Electricity Supply:**	In Client scope
11)	**GST:**	Extra @ 18%
12)	**Installation Scope:**	In NIHVA scope
13)	**Mode of import:**	
14)	**HSS:**	
15)	**Documentation Required:**	Standard Handover Documents

Certified that the above work order finalised in presence of:

GM	AGM	SALES	PROJECT	PPC	DESIGN	Date & Time
R. D.	A. K.	A. P.	S. P.	V. J.	P. A.	