NIHVA

Pool Deck Mfg & Installation Planning

18'th Aug To 14'th Sept 2025

			August'25				Sept '25	
Sr.No.	**Activity**	**Description**	**W1**	**W2**	**W3**	**W4**	**W5**	**W6**
1	Project Agreement / PO	Project aggrement sign off process, Terms & conditions, safety norms, etc						
2	Site Visit and Inputs	Site Visit- Cross check Pool Deck available dimensions, feasibility of Inputs- avialable sizes and other deatils						
3	Pool Deck Design	As per inputs detailed design drawing						
4	Client Approval / DAP Sign off	Client approval on drawings for further Manufacturing process						
5	Pool Deck BOM Releasing	Material BOM						
6	Material Procuremnet	Material Purchasing						
7	Manufcaturing of Pool Deck At Nihva Shop	Cutting, knotching, SS Welding / Fabrication						
8	Finishing	Finsihing Activity (Matte finish buffing)						
9	Final Inspection At Nihva Shop							
10	Dispatch Arrangemnet	DispatchRoof Material, Loading Process and Packing, Transport Arrnagments, Custom Clearance, etc						
11	Pool Deck Installation	Instalation & Comissioning Work						
12	Track, Rack & Motor Installation	Instalation & Comissioning Work						
13	Deck Operational Trail	Instalation & Comissioning Work						
14	Final Handover To Client	Project Training, inpsection, Client Inspection & Handover						