DESIGN CHECKLIST

NIHVA Technologies Pvt. Ltd. — We Make Possible

DR. BALAJI GOPALAN GA

Sr No	Activity	Check	Comments
1	**Inner width** of the cutout	YES	7109 MM
2	**Outer width** of the civil stucture	YES	8209 MM
3	**Inner length** of the cutout	YES	4220 MM
4	**Outer length** of the civil stucture	YES	9320 MM
5	**Parapet width** both side	YES	50 MM
6	**Track + Motor** space requirement	YES	AS PER DRAWING
7	**Extension of the tracks**	YES	AS PER DRAWING
8	**Parapet concrete height** available on site	NA	
9	**Slope along the length** of the tracks	YES	AS PER NOTE
10	**Electrical connection** 5 amp, 220v Single phase	YES	AS PER NOTE
11	**Inner width** of the roof	YES	7414 MM
12	**Outer width** of the roof	YES	7540 MM
13	**Inner length** of the roof	YES	4500 MM
14	**Outer length** of the roof	YES	4620 MM
15	**Centre Height of the roof**	YES	1130 MM
16	**Single motor/Dual motor/4 Motors**	YES	Dual moter NICE 1000
17	**One side opening/Bi parting**	YES	ONE SIDE
18	**RAL Color**	YES	MENSIONED IN NOTE
19	**Type of Polycarbonate sheet**	YES	1200X 3 MM
20	**Width more than 7 mtr, check deflection**	YES	SINGLE PANEL DOUBLE ENCLOUSURE
21	**Check Grid size of roof**	YES	810X1080 MM

Team Member Name-Harshal Bankapure	Signature