NIHVA Technologies Pvt Ltd Pune

Gate No-199 Joytiba Nagar Near by Joytiba Mandir, Pune-411062
Pune, MAHARASHTRA - 411019, INDIA
STATE CODE - 27
Contact No. : 7410178333
Website : www.nihva.com
Email : operation@nihva.com,
GST NO : 27AAECN0437H1ZM

Project Manufacturing

Client/Customer Name	**Kunal Structure (India) Pvt. Ltd**				
Project Code	**NTPL-59-PM**	**Project Name:**	**Kunal Struture Sliding Gates**		
Project Incharge	**Kundan Patil**	**Project Start Date**	**03/03/2022**	**End Date**	**12/04/2022**
Project Site	**Sanadar Dairy Projects Site, Sanadar Ta: Deodar, Banaskantha 385330 , Sanadar Dairy Projects Site, Sanadar Ta: Deodar, Banaskantha 385330 , Banaskantha , GUJARAT , INDIA , 385330**				
Project Description	**Double Leaf Telescopic Gate - 02 qty Manual Bi_Parting Swing Gate - 02 qty**				

Work Breakdown

Seq.#	Task#	Task/Sub Task	Plan Start Day	Duration days	Predecessor	Plan Start Date	Plan End Date	Department	Responsibility	Actula Start Date	Actual End Date	Delay	Actual Duration	Complete(%)
1	NTPL-515-PMT	Internal WO release	03/03/2022	1		03/03/2022	03/03/2022	Projects	Kundan Patil	03/03/2022	04/03/2022	1	2	100
2	NTPL-516-PMT	Advance	03/03/2022	3		03/03/2022	05/03/2022	Projects	Kundan Patil	04/03/2022		0	3	0
2.1	NTPL-516-PMT.1	PI for Advance	03/03/2022	1		03/03/2022	03/03/2022	Accounts	Suraj Jadhav	04/03/2022	04/03/2022	1	2	100
3	NTPL-517-PMT	GA Drawing	03/03/2022	2		03/03/2022	04/03/2022	Design	Sujata Biradar	04/03/2022	04/03/2022	0	2	100
4	NTPL-518-PMT	Drawing Approval	04/03/2022	2		04/03/2022	05/03/2022	Projects	Kundan Patil	04/03/2022		0	2	0
5	NTPL-519-PMT	BOM release	07/03/2022	2		07/03/2022	08/03/2022	Design	Ganesh Patil			0	0	0
5.1	NTPL-519-PMT.1	Indent Release	08/03/2022	1		08/03/2022	08/03/2022	Store	Ganesh Bandal			0	0	0
6	NTPL-520-PMT	Manufacturing	09/03/2022	17		09/03/2022	28/03/2022	Purchase	Ashish Marne			0	0	0
6.1	NTPL-520-PMT.1	Material Purchase	09/03/2022	2		09/03/2022	10/03/2022	Purchase	Ashish Marne			0	0	0
6.1.1	NTPL-520-PMT.1.1	Production	11/03/2022	15		11/03/2022	28/03/2022	Production	Rajat Wankhede			0	0	0
7	NTPL-521-PMT	Inspection	28/03/2022	1		28/03/2022	28/03/2022	Quality	Kishor Kadam			0	0	0
8	NTPL-522-PMT	Dispatch	29/03/2022	1		29/03/2022	29/03/2022	Store	Ganesh Bandal			0	0	0
8.1	NTPL-522-PMT.1	PI Before Dispatch	25/03/2022	1		25/03/2022	25/03/2022	Accounts	Suraj Jadhav			0	0	0
8.2	NTPL-522-PMT.2	Payment Before Dispatch	25/03/2022	3		25/03/2022	28/03/2022	Projects	Kundan Patil			0	0	0
9	NTPL-523-PMT	I&C	30/03/2022	10		30/03/2022	09/04/2022	Projects	Sandip Mandawade			0	0	0
10	NTPL-524-PMT	Final Payment	09/04/2022	3		09/04/2022	12/04/2022	Projects	Kundan Patil			0	0	0